

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002420**Date Inspected:** 17-Feb-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** B265**Bridge No:** 34-0006**Component:** Sub-Assemblies, Cross Beam #4, OBG 7DW,**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Sub-Assemblies

Affix (4) dollies for adhesion testing on Finish coated surfaces of Counterweights 32 & 34 for field comparison to Fugro Laboratory results of adhesion at the request of Caltrans Engineer Sang Le.

Sub-Assemblies

Bikeway Cantilever Brackets which were previously tested for cure and hardness of undercoat were over-coated with Interfine 979 "Mist" coat.

Cross Beam #4

Internal and external surfaces which were previously coated and sustained subsequent damages from Trial Assembly operating were re-abrasive blasted to base metal and an SSPC SP-10 condition and Interzinc 22 re-applied. Profiles amplitude on the internal surfaces was observed at 79-86 µm and external surfaces was 80-82 µm.

Sub-Assemblies

Base metal surfaces of six (6) Suspender Brackets were washed and de-greased in accordance with SSPC SP-1 in preparation of abrasive blasting operations. Bracket codes as follows: SB30E, SB30W, SB32E, SB32W, SB34E, SB34W.

Lift 5 West

Upper "U" Rib stiffeners and FL-2-1 Beams and Upper connection assemblies of the Chevron Girders were given a "Final" inspection of undercoated surfaces from Panel Points 34, 35, 36 including the End Weld Seam and were

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

in general compliance and ZPMC began dismantling access scaffolding, adhesion tests were performed concurrent with aforementioned inspection on surfaces which sustained over-blast damages and subsequent over-coating of Interzinc 22 undercoat and values were observed at 13.2Mpa and 8.8Mpa on the repaired areas. Also the Cross Beam termination FL-3 Beams were repaired of damages to previously applied undercoat by re-abrasive blasting to base metal and an SSPC SP-10 condition and re-applying Interzinc 22 undercoat to amend repairs. Profile amplitude was 70-76 μm . Additionally on the West Side Plate and Edge Plate repair areas undercoated with Interzinc 22 were "Mist" coated with Interfine 979 in preparation of final topcoat application.

Summary of Conversations:

No relevant conversations on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (858) 699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
