

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002882**Date Inspected:** 08-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**Quality Control Contact:** Mr. Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coating Inspection**Bridge No:** 34-0006**Component:** See Below**Bid Item:** 77, 78, 79**Lot No:** B #204**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE Level II Certified coating inspector, Baskar Govindarajan arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA coating inspector observed the following:

An inspection was requested on the Bike path panel BK4A-018, 030, 036 -3 nos, for DFT check, Residual chlorides test and MEK test after Mist coat application vide inspection request no. 5665 at Paint shop 1. This QA inspector observed, ABF Inspectors Mr. Shi Stone, Ms. Helen and Mr. Wei found inspecting these surfaces for DFT. This was found not accepted by ABF Inspectors for Low DFT in some areas and Poor surface condition which is not suitable for recoat. Ambient conditions found measured by ZPMC QC Inspectors 8.6 deg. celcius above dew point and the relative humidity found to be 46.7 % which is acceptable as per contract documents. International protective coatings technical service representative Mr. Li Peng was found present during the course of this inspection process.

An inspection was requested on the OBG Lift 11 East, Internal entire floor from Panel point P.P 102 to P.P 103 for DFT check after Interzinc 22 application and final VT acceptance vide inspection request no. 5664 at OBG assembly yard. This QA inspector observed, ABF Inspectors Mr. Wei found inspecting these surfaces for DFT. This was found not accepted by ABF Inspectors for Low DFT, Holidays, sagging and poor surface preparations. Ambient conditions found measured by ZPMC QC Inspectors 9.1 deg. celcius above dew point and the relative

SOURCE INSPECTION REPORT

(Continued Page 2 of 3)

humidity found to be 46.3 % which is acceptable as per contract documents. International protective coatings technical service representative Mr. Andy was found present during the course of this inspection process.

An inspection was requested on the OBG Cross Beam support areas, CB 15 & CB16 for Surface preparation inspection for finish coat after Mist coat application vide inspection request no. 5659 at OBG assembly yard. This QA inspector observed, ABF Inspectors Mr. Wei found inspecting these surfaces for Surface preparation. CB 15 & 16 Bottom areas was found accepted by ABF Inspector for Finish coat. Ambient conditions found measured by ZPMC QC Inspectors 8.7 deg. celcius above dew point and the relative humidity found to be 46.6 % which is acceptable as per contract documents. International protective coatings technical service representative Mr. Andy was found present during the course of this inspection process.


An inspection was requested on the Tower Façade cover plates -23 nos for Surface preparation inspection for finish coat after Mist coat application vide inspection request no. T 1898 at Paint shop 2. This QA inspector observed, ABF Inspectors Mr. Shi Stone found inspecting these surfaces for Surface preparation. This was found accepted by ABF Inspectors for Interfine 979 application. Ambient conditions found measured by ZPMC QC Inspectors 8 deg. celcius above dew point and the relative humidity found to be 47.5 % which is acceptable as per contract documents. International protective coatings technical service representative Mr. Li Peng was found present during the course of this inspection process.

An inspection was requested on the OBG Crash Barrier Internal surfaces -28 nos for DFT check after Interzinc 22 application and Shim plates, CBFUP4 -7 nos, vide inspection request no. 5663 at Paint shop 2. This QA inspector observed, ABF Inspectors Mr. Shi Stone and Mr. Wei found inspecting these surfaces for DFT. This was found accepted by ABF Inspectors after observing DFT in the range of 85 to 157 microns which is acceptable as per contract documents. Ambient conditions found measured by ZPMC QC Inspectors 8 deg. celcius above dew point and the relative humidity found to be 47.5 % which is acceptable as per contract documents. International protective coatings technical service representative Mr. Li Peng was found present during the course of this inspection process.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

SOURCE INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant Conversation.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Thomas HO (15002048250), who represents the Office of Structural Materials for your project.

Inspected By:	Baskar, Govindarajan	Quality Assurance Inspector
Reviewed By:	Clifford, William	QA Reviewer
