

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002895**Date Inspected:** 22-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**Quality Control Contact:** Mr. Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coating Inspection**Bridge No:** 34-0006**Component:** See Below**Bid Item:** 77, 78, 79**Lot No:** B #204**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE Coating inspector, Baskar Govindarajan arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA coating inspector observed the following:

An inspection was requested on the OBG Splice plates -193 pieces and Shim Plates- 791 nos, vide inspection request no. 5823 for Surface preparation inspection before primer coat at Blasting shop 1. This QA inspector observed, ABF Inspectors Mr. Shi Stone found inspecting these surfaces. The profile measured by ZPMC QC Inspectors at 3 places found to be in the range of 80 to 86 microns. The salt test result carried out in 1 place found to be 16.1 US/CM. Both Profile and Salt test results found to be acceptable as per contract documents. Ambient conditions found measured by ZPMC QC Inspectors which is 8.4 deg. celcius above dew point and the relative humidity found to be 43.6 %, which is acceptable as per contract documents. International protective coatings technical service representative Mr. Li Peng was found present during the course of this inspection process for Technical discussion.

An inspection was requested on the Ladder -2nos, vide inspection request no. 5822 for Surface preparation inspection Before Galvanizing at Galvanizing workshop. This QA inspector observed, ABF Inspectors Mr. Wei found inspecting these surfaces. This was found accepted by ABF Inspector after minor touch ups and Grinding. International protective coatings technical service representative Mr. Li Peng was found present during the course of this inspection process for Technical discussion.

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No Relevant Conversation

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Thomas Hu (15002048250), who represents the Office of Structural Materials for your project.

Inspected By:	Baskar, Govindarajan	Quality Assurance Inspector
Reviewed By:	Clifford, William	QA Reviewer
