

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002930**Date Inspected:** 22-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** OBG, Sub-Assemblies (OBG) and Office.**Bid Item:** 77, 78, 79**Lot No:****Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Kenneth W. Cason Jr. arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections is to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Sub-Assemblies (OBG)

Crash Barrier Internal Surfaces (24 Each), NOI Number 5095: In accordance with project specifications ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Crash Barrier Internal Surfaces (24 Each) for dry film thickness (DFT) compliance. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to defects (holidays) in the applied Interzinc 22 undercoat.

Crash Barrier External Surfaces (32 Each), NOI Number 5096: In preparation for final coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on Crash Barrier External Surfaces (32 Each) was tested in accordance with SSPC-SP 1 (Surface Cleanliness). ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to defects (grinding/sanding) in the applied Interzinc 22 undercoat and uncured (wet) Interzinc 52.

Bike Path Panel 6A-002 (1 each), NOI Number 5097: In preparation for finish coat installation of Interfine 979 Polysiloxane, the Bike Path Panel 6A-002 (1 each) was tested in accordance with SSPC-SP 1 (Surface Cleanliness). ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to

SOURCE INSPECTION REPORT

(Continued Page 2 of 3)

defects (mud cracks) found in the applied Interzinc 22 undercoat in weld seam areas.

Crash Barrier External Surfaces (32 Each), NOI Number 5098: In accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives recorded the results of adhesion testing. Crash Barrier External Surfaces (32 each) readings x2 6.95 mPa 95% c and 7.73 100% c. No discrepancies noted.

OBG Stiffeners (22 Each), NOI Number 5099: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on OBG Stiffeners (22 Each). Recorded x3 surface profile readings in the range of 77 to 80 μm . No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Crash Barrier Internal Surfaces (24 Each), NOI Number 5102: In accordance with project specifications ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Crash Barrier Internal Surfaces (24 Each) for dry film thickness (DFT) compliance. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

OBG

12BE OBG External Surfaces, NOI Number 5100: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on 12BE OBG External Surfaces. Recorded x2 soluble salts readings of 28.7 and 21.5 $\mu\text{s/cm}$. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to required weld repairs and unsatisfactory surface preparation (blasting).

12BW OBG External Surfaces, NOI Number 5101: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on 12BW OBG External Surfaces. Recorded x2 soluble salts readings of 9.5 and 33.3 $\mu\text{s/cm}$. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to required weld repairs and unsatisfactory surface preparation (blasting).

Office

Attend to report writing and photo documentation.

Note: Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

SOURCE INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Cason,Kenneth	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Miller,Mark	QA Reviewer
---------------------	-------------	-------------
