

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002987**Date Inspected:** 11-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Sub-Assemblies (OBG) and Office.**Bid Item:** 77,78,79**Lot No:****Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Kenneth W. Cason Jr. arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections is to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Sub-Assemblies (OBG)

Bike Path Panel BK4A-018, NOI Number 5706: In accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the final coat installation on Bike Path Panels BK4A-018. ABF and ZPMC QA/QC recorded final surface dry film thickness readings (DFT) in accordance with SSPC-PA2. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Bike Path Panels (4 Each), NOI Number 5710: In preparation for mist coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on Bike Path Panels (4 Each) were tested in accordance with SSPC-SP 1 (Surface Cleanliness), SSPC-PA 2 Dry Film Thickness (DFT) and ASTM D4752 (MEK Resistance of Ethyl Silicate (Inorganic) Zinc-Rich Primers by Solvent Rub). All test results were acceptable and within desired limits with x4 MEK @ grade 5 and x1 soluble salts recorded reading of (49.6 µs/cm). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Splices 703-R07 (149 Each), Shim Plates X38F and X38J (100 Each) and Bike Path Panel BK4A-028, NOI

SOURCE INSPECTION REPORT

(Continued Page 2 of 3)

Number 5711: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on Splices 703-R07 (149 Each), Shim Plates X38F and X38J (100 Each) and Bike Path Panel BK4A-028. Test results recorded x3 surface profile readings in the range of 80 to 81 μm and x1 soluble salts recorded reading of (16.3 $\mu\text{s/cm}$). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Crash Barrier Cover Plates (727 Each), NOI Number 5714: In preparation for finish coat Interfine 979 Polysiloxane installation and in accordance with project specifications and SSPC-SP 1, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on Crash Barrier Cover Plates (727 Each). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Suspender Brackets (8 Each), NOI Number 5717: In accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the final coat installation on Suspender Brackets (8 Each). ABF and ZPMC QA/QC recorded final surface dry film thickness readings (DFT) in accordance with SSPC-PA2. Discrepancies noted (Interfine 979 Polysiloxane on faying surfaces) ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit prior to proceeding with process to the next check point.

Crash Barriers Internal Surfaces (16 Each), NOI Number 5717A: In accordance with project specifications ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Crash Barriers Internal Surfaces (16 Each) for dry film thickness (DFT) compliance. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Traveler Rail Brackets (8 Each), NOI Number 5718: In preparation for mist coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on Traveler Rail Brackets (8 Each) was tested in accordance with SSPC-SP 1 (Surface Cleanliness). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Bike Path Panels BK004A-061, NOI Number 5720: In accordance with project specifications, ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Bike Path Panels BK004A-061 in preparation for blasting operations. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Splices (203 Each), NOI Number 5721: In accordance with project specifications, ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Splices (203 Each) in preparation for blasting operations. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Crash Barriers External Surfaces (1 Each) and (24 Each), NOI Number 5722: In accordance with project specifications ABF and ZPMC Quality Assurance/Control representatives observed the surface condition on Crash Barriers Internal Surfaces (1 Each) for dry film thickness (DFT) compliance. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point. In preparation for

SOURCE INSPECTION REPORT

(Continued Page 3 of 3)

finish coat Interfine 979 Polysiloxane installation and in accordance with project specifications and SSPC-SP 1, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on Crash Barriers External Surfaces (24 Each). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Office

This Quality Assurance Inspector (QA) reviewed, recorded, and entered data from notice of inspection requests for the purpose of tracking and compliance to contract documents.

Note: Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

Inspected By:	Cason,Kenneth	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
