

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-003017**Date Inspected:** 18-Feb-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Sub-Assemblies (OBG) and Office.**Bid Item:** 77,78,79**Lot No:****Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Kenneth W. Cason Jr. arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections is to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Sub-Assemblies (OBG)

Splices X4050B (14 Each), Splices X4065G (301 Each), Channels X3846D (144 Each) and Triangle Splices X3846B (144 Each), NOI Number 5868: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on Splices X4050B (14 Each), Splices X4065G (301 Each), Channels X3846D (144 Each) and Triangle Splices X3846B (144 Each). Test results recorded x3 surface profile reading of 75 to 86 μm and x1 soluble salts recorded reading of 9.0 ($\mu\text{s/cm}$). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Bike Path Panel BK4A-061, NOI Number 5869: In preparation for finish coat Interfine 979 Polysiloxane installation and in accordance with project specifications and SSPC-SP 1, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on Bike Path Panel BK4A-061. No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

12AE Cross Beam Bottom Plate, NOI Number 5870: In preparation for mist coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on 12AE Cross Beam Bottom Plate was tested in accordance with SSPC-SP 1 (Surface Cleanliness), SSPC-PA 2 Dry Film Thickness (DFT) and ASTM D4752 (MEK Resistance of Ethyl Silicate (Inorganic) Zinc-Rich Primers by Solvent Rub). Test results recorded x1 MEK @ grade 5 and x1 soluble salts recorded reading of 15.7 ($\mu\text{s/cm}$). No discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

Office

This Quality Assurance Inspector (QA) reviewed, recorded, and entered data from notice of inspection requests for the purpose of tracking and compliance to contract documents.

Note: Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

Inspected By:	Cason,Kenneth	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
