

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-003557**Date Inspected:** 12-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Sub-Assemblies (OBG)**Bid Item:** 77,78,79**Lot No:****Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Kenneth W. Cason Jr. arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections is to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

**Sub-Assemblies (OBG)**

L14E End Cover Plate External Surface, NOI Number 7664: In preparation for mist coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on L14E End Cover Plate External Surface was tested in accordance with SSPC-SP 1 (Surface Cleanliness), SSPC-PA 2 Dry Film Thickness (DFT) and ASTM D4752 (MEK Resistance of Ethyl Silicate (Inorganic) Zinc-Rich Primers by Solvent Rub). ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to holidays in the applied undercoat.

L14E End Cover Plate External Surface, NOI Number 7665: In preparation for mist coat installation of Interfine 979 Polysiloxane, the Interzinc 22 undercoat on L14E End Cover Plate External Surface was tested in accordance with SSPC-SP 1 (Surface Cleanliness), SSPC-PA 2 Dry Film Thickness (DFT) and ASTM D4752 (MEK Resistance of Ethyl Silicate (Inorganic) Zinc-Rich Primers by Solvent Rub). Test results were recorded with x1 MEK @ 5 and x1 soluble salts recorded reading of 18.4 (µs/cm). No major discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

L14E Cross Beam Terminal Bottom Plate External Faying Surfaces, NOI Number 7466: In preparation for finish

---

## SOURCE INSPECTION REPORT

( Continued Page 2 of 2 )

---

coat Interfine 979 Polysiloxane installation and in accordance with project specifications and SSPC-SP 1, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L14E Cross Beam Terminal Bottom Plate External Faying Surfaces. ABF Quality Assurance personnel instructed ZPMC to re-submit for inspection due to closed re-coat window, over spray and uncured undercoat present on surface.

Office

This Quality Assurance Inspector (QA) reviewed, recorded and entered data from notice of inspection requests for the purpose of tracking and compliance to contract documents.

Note: Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Cason,Kenneth	Quality Assurance Inspector
<b>Reviewed By:</b>	Miller,Mark	QA Reviewer

---