

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000290**Date Inspected:** 12-Jul-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Bing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** N/A**Summary of Items Observed:**

The CALTRANS Quality Assurance (QA) Inspector, Alfredo Acuna was present for the welding qualification testing pertinent for the welding qualification records (PQRs) PQR HP2007150, PQR HP2007151, PQR HP2007226-1, PQR HP2007152, PQR HP2007250 and HP2007147-1 scheduled for this project. ZPMC, welder Zhu Hai Ping was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3112 (fillet) or the PQR identified as HP2007150. Base metal was designated as A-709 Grade HPS485WT2/Z (Heat # 07101250N). ZPMC followed the Fillet weld WPS qualification criteria AWS 5.1 Subsection 5.10 using the shielded metal arc welding (SMAW) process in the horizontal (2F) position with the 4.0 mm diameter electrode designated as E7018-1, brand name THJ506Fe-1. The QA Inspector verified amperages, voltages, travel speeds, preheat and heat interpass temperatures. The QA inspector witnessed single pass on one side and multiple passes (3) on the opposite side of the Tee joint. The QA inspectors performed random verifications of the welding parameters for a total of 4 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Xu Bing appeared to be accurate and in accordance with the contract documents.

The QA inspector performed a final visual inspection and observed that the weld reinforcement appeared to be in compliance with the contract documents. Caltrans lot # B71-039-07 was assigned to this PQR testing.

ZPMC, welder Zhu Hai Ping was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3113 (fillet) or the PQR identified as HP2007226-1. Base metal was designated as A-709 Grade 50T-2 (Heat # 07200455020202). ZPMC followed the Fillet weld WPS qualification criteria AWS D1.5 subsection 5.10 using the shielded metal arc welding (SMAW) process in the horizontal (2F) position with the 5.0 mm diameter electrode designated as E7018-1, brand name THJ506Fe-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

ZPMC assigned the same number for the second test coupon on PQR HP2007226-1. The QA Inspector verified dimensions, amperages, voltages, travel speeds, preheat and heat interpass temperatures for the PQR HP2007226-1 (second test coupon, the first test coupon from PQR HP2007226-1 failed due to the heat input exceeded the maximum required by the contract documents). The QA inspector witnessed single pass on one side and multiple passes (3) on the opposite side of the Tee joint. The QA inspectors performed random verifications of the welding parameters for a total of 4 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Xu Bing appeared to be accurate and in accordance with the contract documents.

The QA inspector performed a final visual inspection and observed that the weld reinforcement appeared to be in compliance with the contract documents. Caltrans lot # B71-038-07 was assigned to this PQR testing.

ZPMC, welder Zhu Hai Ping was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3114 (fillet) or the PQR identified as HP2007250. Base metal was designated as A-709 Grade HPS485W (Heat # 06103565N). ZPMC followed the Fillet weld WPS qualification criteria AWS D1.5 Subsection 5.10 using the shielded metal arc welding (SMAW) process in the overhead (4F) position with the 4.0 mm diameter electrode designated as E7018-1, brand name THJ506Fe-1. The QA Inspector verified dimensions, amperages, voltages, travel speeds, preheat and heat interpass temperatures. The QA inspector witnessed single pass on one side and multiple passes (3) on the opposite side of the Tee joint. The QA inspectors performed random verifications of the welding parameters for a total of 4 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Xu Bing appeared to be accurate and in accordance with the contract documents.

The QA inspector performed a final visual inspection and observed that the weld reinforcement appeared to be in compliance with the contract documents. Caltrans lot # B71-040-07 was assigned to this PQR testing.

ZPMC, welder Zhu Hai Ping was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3113 (fillet) or the PQR identified as HP2007151. Base metal was designated as A-709 Grade HPS485W (Heat # 06103565N). ZPMC followed the Fillet weld WPS qualification criteria AWS D1.5 Subsection 5.10 using the shielded metal arc welding (SMAW) process in the vertical (3F) position with the 4.0 mm diameter electrode designated as E7018-1, brand name THJ506Fe-1. The QA Inspector verified dimensions, amperages, voltages, travel speeds, preheat and heat interpass temperatures. The QA inspector witnessed single pass on one side and multiple passes (2) on the opposite side of the Tee joint. The QA inspectors performed random verifications of the welding parameters for a total of 3 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Xu Bing appeared to be accurate and in accordance with the contract documents.

The QA inspector performed a final visual inspection and observed that the weld reinforcement appeared to be in compliance with the contract documents. Caltrans lot # B71-041-07 was assigned to this PQR testing.

ZPMC, welder operator Zhang Xin Jin was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3121 (fillet) or the PQR identified as PQR HP2007152. Base metal was designated as A-709 Grade HPS485W (Heat # 06103565N). ZPMC followed the Fillet weld WPS qualification criteria AWS D1.5 Subsection 5.10 using the submerged arc welding (SAW) process in the flat (1F) position with the 4.8 mm diameter electrode designated as ENi5 F9A4, brand name LA-85.

The QA Inspector verified dimensions, amperages, voltages, travel speeds, preheat and heat interpass temperatures. The QA inspector witnessed single pass on one side and multiple passes (2) on the opposite side of the Tee joint. The QA inspectors performed random verifications of the welding parameters for a total of 3 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Lu Jian Ping

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

appeared to be accurate and in accordance with the contract documents.

The QA inspector performed a final visual inspection and observed that the weld reinforcement appeared to be in compliance with the contract documents. Caltrans lot # B71-042-07 was assigned to this PQR testing

Note: After grinding the weld reinforcement, the QA inspector performed a final visual weld re-inspection and observed that the weld reinforcement for the PQR HP 2007247-1 appeared to be in compliance with the contract documents. Caltrans lot # B71-037-07 was assigned to PQR testing HP 2007247-1.

Summary of Conversations:

The QA inspector did not have any significant conversation on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Acuna,Alfredo	Quality Assurance Inspector
Reviewed By:	McClary,David	QA Reviewer
