

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000292**Date Inspected:** 16-Jul-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Bing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** N/A**Summary of Items Observed:**

The CALTRANS Quality Assurance (QA) Inspector, Alfredo Acuna was present for the welding qualification testing pertinent for the welding qualification record (PQR) HP2007144-1 scheduled for this project. ZPMC, welder Zhu Hai Ping was observed by the QA Inspector performing welding operations following the preliminary welding procedure specification PWPS-B-T-3213 for the PQR identified as HP2007144-1. Base metal was designated as A-709 Grade HPS485WT2/Z (Heat # 07101250N). ZPMC followed the Production procedure WPS criteria (AWS 5.13) using the shielded metal arc welding (SMAW) process in the vertical (3G) position with the 4.0 mm diameter designated as E79018M-H4R, brand name Excalibur. The QA Inspector verified amperages, voltages, travel speeds, preheat and heat interpass temperatures. The QA inspector witnessed passes 26 through 37 (layers 14 through 17). The QA inspectors performed random verifications of the welding parameters for a total of 11 passes. The QA inspectors found that the welding parameters taken by Quality Control (QC) inspector Xu Bing and Lu Jian Ping appeared to be accurate and in accordance with the contract documents. The welding of PQR HP2007144-1 test coupon was still in process at the end of the shift.

Summary of Conversations:

The QA inspector did not have any significant conversation on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

| | | |
|----------------------|---------------|-----------------------------|
| Inspected By: | Acuna,Alfredo | Quality Assurance Inspector |
| Reviewed By: | McClary,David | QA Reviewer |
