

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001194**Date Inspected:** 05-Jan-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 930**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Caltrans Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the Orthotropic Box Girders (OBG).

Bay 7 OBG:

The QA Inspector randomly observed ZPMC welder Li Hai Tao ID Number 044839, utilizing the Flux Cored Arc Welding (FCAW) Process with ZPMC approved Weld Procedure Specification (WPS) WPS-B-T-2231-B-U2-F-1 in the 1G position to weld the root pass in Floor Beam Sub-Assembly FB022-02 at Weld Joint (WJ) Numbers FB022-02-081, 101. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 280 amps, welding voltage 29.1 volts with a travel speed of 505 mm per minute. The weld parameters appeared to comply with contract requirements. The attached photograph provides additional detail.

The QA Inspector randomly observed ZPMC welder Huang Xinlan ID Number 044780, utilizing the Submerged Arc Welding (SAW) Process with ZPMC approved WPS WPS-B-T-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes Floor Beam Web FB021-01 on WJ's FBO21-01-081, 101. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 532 amps, welding voltage 30 volts with a travel speed of 440 mm per minute. The weld parameters appeared to comply with contract requirements. The attached photograph provides additional detail.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The QA Inspector randomly observed ZPMC welder Yuan Wensong ID Number 055491, utilizing the FCAW Process with ZPMC approved WPS WPS-B-T-2132-3 in the 2F position to weld Stiffener X3L to Floor Beam Web FB007-03 at WJ's FB007-03-019, 020. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 287 amps, welding voltage 29.5 volts with a travel speed of 425 mm per minute. The weld parameters appeared to comply with contract requirements.

The QA Inspector randomly observed ZPMC welder Wang Changfa ID Number 058102, utilizing the Shielded Metal Arc Welding (SMAW) Process with ZPMC approved WPS WPS-B-P-2112 in the 2F position weld Stiffeners X2E (WJ's FB002-02-011, 012), X2G (WJ's FB002-02-015, 016) and X2H (WJ's FB002-02-017, 018) on Floor Beam Web FB002-02. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The weld parameters appeared to comply with contract requirements.

The QA Inspector randomly observed ZPMC welder Yuan Wensong ID Number 055491, utilizing the FCAW Process with ZPMC approved WPS WPS-B-T-2132-3 in the 2F position to weld Flange Plate X7K to Floor Beam Web FB007-03 at WJ FB007-03-045. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 298 amps, welding voltage 27.7 volts with a travel speed of 517 mm per minute. The weld parameters appeared to comply with contract requirements. The attached photograph provides additional detail.




The QA Inspector randomly observed ZPMC welder Hong Shuili ID Number 044815, utilizing the FCAW Process with ZPMC approved WPS WPS-B-T-2132-3 in the 2F position to weld Flange Plate X7M (WJ FB008-04-009) and Stiffener X3K (WJ's FB008-04-019, 020) to Floor Beam Web FB008-04. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 296 amps, welding voltage 29.6 volts with a travel speed of 425 mm per minute. The weld parameters appeared to comply with contract requirements.

The QA Inspector randomly observed ZPMC welder Li Hai Tao ID Number 044839, utilizing the FCAW Process with ZPMC approved WPS WPS-B-T-2231-B-U2-F-1 in the 1G position to weld the root pass in Floor Beam Sub-Assembly FB021-01 at WJ FB021-01-101. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 290 amps, welding voltage 27.6 volts with a travel speed of 505 mm per minute. The weld parameters appeared to comply with contract requirements.

The QA Inspector randomly observed ZPMC welder Huang Xinlan ID Number 044780, utilizing the SAW Process with ZPMC approved WPS WPS-B-T-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes Floor Beam Web FB022-02 on WJ's FBO22-02-078, 079. The QA Inspector randomly observed ZPMC CWI Cui Yi Ru, monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: welding amperage 540 amps, welding voltage 31.3 volts with a travel speed of 440 mm per minute. The weld parameters appeared to comply with contract requirements.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

As noted in the above body of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Franco,Charlie

Quality Assurance Inspector

Reviewed By: Cochran,Jim

QA Reviewer