

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001521**Date Inspected:** 26-Feb-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 600**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** OBG Deck Plate**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Dan Hernandez was present to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Item Description	WBS	Dwg No.	Status
1 Deck Plate DP062-001			in progress
Caltrans QA Inspector performed Visual Inspection on completed welds of Deck Panel DP062-001, welds 6, 7, 8, 9 and 10. The welds are Partial Joint Penetration (PJP) welds, Welded in the 2G position. The weld includes a Gas Metal Arc Weld (GMAW) root pass with a Submerged Arc Weld (SAW) fill and cover pass. The above noted welds had the following discrepancies, over lap, under fill and incomplete fusion.			

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Hernandez,Dan	Quality Assurance Inspector
Reviewed By:	Cuellar,Robert	QA Reviewer
