

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001736**Date Inspected:** 07-Mar-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	Zhang Zhong, Hu Wei Qing	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes No N/A	Approved WPS:	Yes	No N/A
		Delayed / Cancelled:	Yes	No N/A

Bridge No: 34-0006**Component:** Tower/OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Sherri Brannon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

Bay 1-OBG Deck Panels:

QA Inspector Brannon observed the Production Monitoring Test (PMT) U-rib welding and welding for Production Panel DP026-002 and DP078-001, closed rib welds in Bay #1, Gantry 1. ZPMC welding operators performed gantry machine, gas metal arc welding (GMAW) for the root and submerged arc welding (SAW) for the cover pass. Qualified welders were observed welding in the 2G (horizontal) position utilizing gas metal arc welding (GMAW) process for the root pass with a 1.4mm diameter electrode, filler metal brand JM-56, class ER70S. ZPMC used a dual process WPS-B-T-2342-U1 (U-rib)-3 that was posted as the welding procedure specification (WPS) for closed U-rib to deck panel welding. The ambient temperature in bay #1 was recorded at 11 degrees Celsius prior to welding. The following weld joint and welders were recorded for the PMT U-rib welding and for production panel's DP026-002 and DP078-001. Weld joint (wj)-#1 Mr. Chen Jue ID#059468, wj-#2 Mr. Xiang Jie ID#059378, wj-#3 Mr. Zhang Shao ID#059403, wj-#4 Mr. Xiang Huan Feng ID#059416, wj-#5 Mr. Gao Xin Dong ID#059361, and wj-#6 Mr. Song Yin Shu ID#059421. Gantry operator was Mr. Li Xi De for GMAW. Gantry operator was Mr. Bi Ya Hui for GMAW and Ban Xiao Hui for SAW. QA Inspector Brannon observed tears and fins on weld joints prior to GMAW welding. Areas were shown to ZPMC personnel prior to welding. Note: The two deck panels had the GMAW root pass applied prior to having the PMT completed resulting in an Incident report.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Production Monitoring Test (PMT)

Welding started at 0839 and completed at 0842, the following welding variables were recorded at, amperage 349 to 363, voltage 30.5 to 31.1 with a travel speed of 529 mm/min for the GMAW. Welding started at 1338 and completed at 1340, the following welding variables of the (PMT) were recorded at, amperage 668 to 683, voltage 24.6 to 25.6 with a travel speed of 520 mm/min for the SAW. All three closed ribs were welded simultaneously weld joints 1~6.

Production panel DP026-002

Welding started at 0849 and completed at 0942, the following welding variables were recorded at, amperage 348 to 373, voltage 30.4 to 31.1 with a travel speed of 529 mm/min for the GMAW. Weld joints #3, 4, 7 & 8 were welded 1st and weld joint #1, 2, 5 & 6 were welded 2nd for the 4 rib panel. Welding started at 1346 and completed at 1410, the following welding variables were recorded at, amperage 668 to 685, voltage 24.5 to 25.6 with a travel speed of 515 mm/min for the SAW. Weld joints #1, 2, 5 & 6 were welded 1st and weld joint #3, 4, 7 & 8 had not started prior to the end of this shift.

Production panel DP078-001

Welding started at 1006 and completed at 1117, the following welding variables were recorded at, amperage 350 to 375, voltage 30 to 31 with a travel speed of 515 mm/min for the GMAW. Weld joints #3, 4, 7 & 8 were welded 1st and weld joint #1, 2, 5, 6, 9 & 10 were welded 2nd for the 5 rib panel. Welding started at 1426 and stopped at 1441 prior to the completion of the weld joint due welding wire getting hung up, the following welding variables were recorded at, amperage 675 to 687, voltage 24.5 to 25.6 with a travel speed of 525 mm/min for the SAW. Weld joints #1, 2, 5, 6, 9 & 10 were started first but not completed at the end of this shift, and weld joint #3, 4, 7 & 8 were welded 2nd but not completed at end of this shift. Per ABF Peter Shaw weld joint #1, 2, 5, 6, 9 & 10 where ZPMC stopped ZPMC will grind stop area's and perform magnetic particle testing.

QA Inspector Brannon randomly observed ZPMC QC CWI Inspector Mr. Zhang Zhong monitoring welding parameters were in accordance with the above Welding Procedure Specification (WPS).

Bay 1-OBG Deck Panel (U-Rib diaphragm): NDT (VT/MT):

QA Inspector Brannon observed ZPMC magnetic particle (MT) technician Mr. Zhou Dong Yun performing (MT) the fillet weld for DP038-001-014 and DP042-002-014 (u-rib diaphragm) and accepted the fillet weld.

Bay 3 - OBG Floor Beams:

QA Inspector Brannon randomly observed ZPMC qualified welder Mr. Wang Liansheng ID#051127 groove welding at weld stiffener to floor beam for FB021-02-100. Mr. Wang was observed welding in the 2G (horizontal) position utilizing flux cored arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand Supercored 71H, class E71T-1 semi automatic. QA Inspector Brannon observed the ZPMC QC Inspector Mr. Hu Wei Qing verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon also verified the preheat temperature to be a minimum of 80°C and measured the welding parameters to be 290 amps, 30.2 volts, a travel speed of 308 mm/min and a shielding gas flow of 18L/min. Welding parameters measured by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2232-B-U4b-F, Revision 1.


Bay 7 - OBG Floor Beams:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

QA Inspector Brannon randomly observed ZPMC qualified welder Mr. Liu Longxian ID#044786 fillet welding stiffener to diaphragm for FB003-03-037 & 038. Mr. Lui was observed welding in the 2F (horizontal) position utilizing flux cored arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand Supercored 71H, class E71T-1 semi automatic. QA Inspector Brannon observed the ZPMC QC Inspector Mr. Hu Wei Qing verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon also verified the preheat temperature to be a minimum of 80°C and measured the welding parameters to be 305 amps, 29.4 volts, a travel speed of 437 mm/min and a shielding gas flow of 18L/min. Welding parameters measured by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2132-3, Revision 1.

The following digital photograph below illustrates observation of the activities being performed.



Summary of Conversations:

As stated within the report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Brannon, Sherri
----------------------	-----------------

Quality Assurance Inspector

Reviewed By:	Cuellar, Robert
---------------------	-----------------

QA Reviewer
