

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001908**Date Inspected:** 29-Mar-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai,China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Tim McClendon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

The Caltrans QA Inspector observed welding utilizing the dual process WPS-B-T-2342-U1 (U-rib)-3 welding procedure specification for closed rib welding of the Production Monitoring Test (PMT) #1 for Production Panel DP380-001 and DP164-001 on closed U-rib Partial Joint Penetration (PJP) welds in Bay #1. ZPMC welding personnel performed Gantry Machine, Gas Metal Arc Welding (GMAW) for the root pass and immediately performed Gantry Machine, Submerged Arc Welding (SAW) for the cover/final pass on PMT #1, using gantry machine #2. Upon completion of the SAW pass on U-rib PJP welds on PMT #1 Visual Testing (VT) was performed on weld #1 through #6 by ZPMC personnel and was accepted then VT was performed by the Caltrans QA and was accepted. Ultrasonic Testing (UT) was then performed by ZPMC inspector and PMT #1 was determined to be acceptable. Macro etch samples were selected by the Caltrans QA inspector on PMT #1. The following welders were observed welding the corresponding weld joints for PMT #1, weld joint (wj) #1 was welded by Mr. Xu Guo Yin, wj #2 was welded by Mr. Jing Ting Guan, wj #3 was welded by Mr. Song Yin Shu, wj #4 was welded Mr. Gao Xin Dong, wj #5 was welded by Mr. Zhang Shao Hui and wj #6 was welded by Mr. Xiung Huan Feng. Welding operator was Mr. Bi Ya Hui. The welding parameters were observed and recorded for each welder and the minimum and maximum welding variables of the PMT during GMAW are listed as follows, amperage 363 to 379 voltages 29.5 to 30.2 with a travel speed of 530 mm/min. The welding parameters were observed and recorded for each welder and the minimum and maximum welding variables of the PMT during SAW are listed as follows, amperage 676 to 691 voltages 24.6 to 25.7 with a travel speed of 515 mm/min.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

After welding was completed on PMT #1, ZPMC personnel performed welding utilizing the GMAW process on Production Panel DP164-001, on U-rib #U105 for wj #1 and wj #2, #U95 for wj #3 and wj #4, #U92 for wj #5 and wj #6, #U106 for wj #7 and wj #8 and #U100 for wj #9 and wj #10. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jing Ting Guan welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and #7, Mr. Gao Xin Dong welded wj #6 and #8, Mr. Zhong Shao Hui welded wj #9 and Mr. Xiung Huan Feng welded wj #10. The welding variables of the GMAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 359 to 381, and voltage 30.0 to 31.3 with a travel speed of 530mm/min.

After completion of the GMAW welding on Production Panel DP164-001, ZPMC personnel performed welding utilizing GMAW process on DP380-001, on U-rib #U141 for wj #1 and wj #2, #U139 for wj #3 and wj #4, #U138 for wj #5 and #6, #U115 for wj #7 and wj #8 and #U117 for wj #9 and wj #10.. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jing Ting Guan welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and #7, Mr. Gao Xin Dong welded wj #6 and #8, Mr. Zhong Shao Dong welded wj #9 and Mr. Xiung Huan Feng welded wj #10. The welding variables of the GMAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 355 to 378, and voltage 29.7 to 31.0 with a travel speed of 530mm/min.

After completion of the GMAW on Production Panel DP380-001, ZPMC personnel performed welding utilizing SAW process on Production Panel DP164-001. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jing Ting Guan welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and #7, Mr. Gao Xin Dong welded wj #6 and #8, Mr. Zhong Shao Dong welded wj #9 and Mr. Xiung Huan Feng welded wj #10. The welding variables of the SAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 675 to 689, and voltage 24.6 to 25.5 with a travel speed of 510mm/min.

After completion of the SAW on Production Panel DP164-001, ZPMC personnel performed welding utilizing SAW process on Production Panel DP380-001. The following welders were observed welding production deck plate on closed U-ribs PJP welds, Mr. Xu Guo Yin welded wj #1 and wj #3, Mr. Jing Ting Guan welded wj #2 and wj #4, Mr. Song Yin Shu welded wj #5 and #7, Mr. Gao Xin Dong welded wj #6 and #8, Mr. Zhong Shao Hui welded wj #9 and Mr. Xiung Huan Feng welded wj #10. The welding variables of the SAW pass on production panel closed U-ribs PJP welds were observed and recorded for each welder. The minimum and maximum weld parameters are as follows, amperage 673 to 692, and voltage 24.8 to 25.7 with a travel speed of 515mm/min.

The ambient temperature in bay # 1 was recorded at 13 degrees Celsius with the production panel temperature recorded at 13 degrees Celsius prior to welding.

Summary of Conversations:

No relevant conversations spoken on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

remedial efforts please contact Pat Lowry, (858) 344-2712, who represents the Office of Structural Materials for your project.

Inspected By:	McClendon,Timothy	Quality Assurance Inspector
Reviewed By:	Cuellar,Robert	QA Reviewer
