

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001965**Date Inspected:** 05-Apr-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name: Zhu Zhonghai

Inspected CWI report: Yes No N/A

Electrode to specification: Yes No N/A

Qualified Welders: Yes No N/A

Approved Drawings: Yes No N/A

CWI Present: Yes No

Rod Oven in Use: Yes No N/A

Weld Procedures Followed: Yes No N/A

Verified Joint Fit-up: Yes No N/A

Approved WPS: Yes No N/A

Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** Tower**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mike Hasler was present to observe the fitup, welding and related activities associated with the fabricating of Caltrans Mock-up, 77M, 89M, 114M, Orthotropic Box Girders (OBG) and Tower, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Item Description	WBS	Dwg No.	Status
1 Tower Skin Plate	NA	NA	ZPMC Heat Straightening
New Tower Shop: The Caltrans QA Inspector observed ZPMC performing flame heat straightening operations on tower skin plates for mill distortion. The tower skin plate and heat straightening procedure are identified as skin plate SA49 (W), procedure HSR1 (T) 413, revision (0). Caltrans QA observed ZPMC heating the plate manually with a rose-bud torch. Caltrans QA observed ZPMC Quality Control Inspector, Mr. Yang Ming Ming monitoring the heat straightening of the plate using a calibrated infra-red temperature indicating device to monitor the heat.			
2 Tower Skin Plate	NA	NA	Welding in Progress
New Tower Shop Bay 1: Caltrans QA Inspector observed submerged arc welding (SAW), complete joint penetration (CJP) skin plate splice, fill pass weld. The subassembly is identified as skin plate SA107 (W) to P882 (W), weld location WSD1-SA107 D/J -16A. The welder operator is identified as Mr. Xue Yi An, welder stamp 040634. The welder is observed using welding procedure specification, WPS-B-T-2221-B-U3c-S, revision 1. Caltrans QA measured current welding parameters at approximately 685 amps, 33.0 volts and 620mm/min (millimeters per minute) travel speed. Caltrans QA verified the preheat and interpass temperatures during the welding activities. The preheat temperature prior to the start of welding measures more than 110 degrees Celsius but less than 230 degrees Celsius during maximum interpass temperature verification. Caltrans QA observed ZPMC Quality Control (QC/CWI), Mr. Zhu Zhonghai monitoring the welding activities at the work-station. The following digital photograph illustrates welding in			

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

progress at the work-station.



- | | | | | |
|---|-----------------------|----|----|---------------------|
| 3 | Tower Diaphragm Plate | NA | NA | Welding in Progress |
|---|-----------------------|----|----|---------------------|

Bay 8: Caltrans QA Inspector observed submerged arc welding (SAW), complete joint penetration (CJP) diaphragm plate splice, fill pass weld. The subassembly is identified as diaphragm plate SA334 (S) to P348 (S), weld location SSD1-SA334 A/B -1B. The welder operator is identified as Ms. Ma Ying, welder stamp 045270. The welder is observed using welding procedure specification, WPS-B-T-3221-B-U3c-S-1, revision 0. Caltrans QA measured current welding parameters at approximately 620 amps, 31.0 volts and 490mm/min (millimeters per minute) travel speed. Caltrans QA verified the preheat and interpass temperatures during the welding activities. The preheat temperature prior to the start of welding measures more than 180 degrees Celsius but less than 230 degrees Celsius during maximum interpass temperature verification. Caltrans QA observed ZPMC Quality Control (QC/CWI), Mr. Ye Yong jun monitoring the welding activities at the work-station. The following digital photograph illustrates welding in progress at the work-station.



Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Hasler, Mike	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Cuellar, Robert	QA Reviewer
---------------------	-----------------	-------------
