

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002591**Date Inspected:** 20-Apr-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG/Tower**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Sherri Brannon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

OBG/Tower Sub-Assembly**Bay 1 – Deck Panels**

QA Inspector Brannon observed welding utilizing the dual process WPS-B-T-2342-U1 (U-rib)-3 welding procedure specification for closed rib welding of the Production Monitoring Test (PMT) #1 for Production Panel DP327-001 and DP270-001 on closed U-rib Partial Joint Penetration (PJP) welds in Bay #1. ZPMC welding personnel performed Gantry Machine, Gas Metal Arc Welding (GMAW) for the root pass and immediately performed Gantry Machine, Submerged Arc Welding (SAW) for the cover/final pass on PMT #1, using gantry machine #1. Upon completion of the SAW pass on U-rib PJP welds on PMT #1 Visual Testing (VT) was performed on weld #1 through #6 by ZPMC personnel and was accepted then VT was verified by the Caltrans QA inspector. Ultrasonic Testing (UT) was then performed by ZPMC inspector and PMT #1 was determined to be acceptable. Macro etch samples were selected by the Caltrans QA inspector on PMT #1.

Bay 2**77 & 144 Meter Mock-up:**

QA Inspector Brannon observed tower mock-up to be idle during this shift. QA Inspector Brannon also, randomly observed ZPMC personnel CNC torch cutting with 75% natural gas and 25% oxygen for interior splice plate for various tower elevations.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Bay 3-OBG side panel

QA Inspector Brannon randomly observed ZPMC welder Mr. Gu Caihong ID #053748 welding fill/cover pass's joining SP569-001-067, pl 1012c to pl1012b. Mr. Gu was observed welding in the 1G (flat) position utilizing a submerged arc welding (SAW) process with a 4.0mm diameter electrode, filler metal brand EM12K, class JW3, machine. QA Inspector Brannon observed the ZPMC QC CWI Inspector Mr. Ku Ming Kai verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector observed preheat and welding parameters measured by the QC CWI Inspector Ku Ming Kai to be: preheat temperature of 60°C and welding parameters amps of 513, volts of 31.5, and a travel speed of 433. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2221-B-L2c-S-1

Bay 3-OBG side/bottom/edge panels:

QA Inspector Brannon randomly observed ZPMC qualified welders, tack welding various T stiffeners plate utilizing a shielded metal arc welding (SMAW) process with a 4.0mm diameter electrode, filler metal brand E7018, class TL508 non-FCM and filler metal brand E7018, class THJ506Fe-1 for FCM material. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-P-2112 and WPS-B-P-2112-FCM respectively.

Bay 3-OBG side/bottom/edge panels

QA Inspector Brannon was informed by ZPMC CWI Ku Ming Kai of a tack weld that had cracked in SP476-001-054. The tack weld had been removed by method of grinding and that ZPMC magnetic particle (MT) technician Mr. Bo Ting Rui had performed MT and accepted. CWI Ku Ming Kai and QA Inspector Brannon performed visual inspection (VT) and found no relevant indication.

Bay 4 – Heat straightening side panel:

QA Inspector Brannon randomly observed ZPMC personnel performing heat straightening on various side/bottom/edge panels and tower diaphragm plates. Side/bottom/edge panels cause for heat straightening welding distortion and tower diaphragm plates cause for heat straightening mill induced. Heat Straightening is performed by flame straightening using oxygen acetylene or natural gas using a hand torch.

Bay 4 Tower 43 Meter Elevation:

QA Inspector Brannon randomly observed ZPMC welder Mr. Jiang Jingfeng ID #046830 welding fill/cover pass's joining SA268 (E) to P590 (E) weld joint # ESD1 SA268 -16B. Mr. Jiang was observed welding in the 1G (flat) position utilizing a submerged arc welding (SAW) process with a 4.0mm diameter electrode, filler metal brand LA-85, class ENi5, machine. QA Inspector Brannon observed the ZPMC QC CWI Inspector Mr. Zhao Chen Sun verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector observed preheat and welding parameters measured by the QC CWI Inspector Zhao Chen Sun to be: preheat temperature of 180°C and welding parameters amps of 650, volts of 30.0, and a travel speed of 500. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-3221-B-U3c-S-1.

The following digital photograph below illustrates observation of the activities being performed.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant conversations to report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Brannon, Sherri

Quality Assurance Inspector

Reviewed By: Cuellar, Robert

QA Reviewer