

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002639**Date Inspected:** 07-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG/Tower**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Sherri Brannon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

OBG/Tower Sub-Assembly**Bay 2 - 77 & 144 Meter Mock-up:**

QA Inspector Brannon observed tower mock-up to be idle during this shift. QA Inspector Brannon also, randomly observed ZPMC personnel CNC torch cutting with 75% natural gas and 25% oxygen for interior splice plate for various tower elevations.

Bay 3-OBG W shape beams (splice)

QA Inspector Brannon randomly observed ZPMC qualified welder Mr. Li Meng Qian ID#054460 splice welding W shape beams BP061-001-021. Mr. Li was observed welding in the 3G (vertical) position utilizing a flux cored arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand E71T-1, class Supercored 71H, semi automatic. QA Inspector Brannon observed the ZPMC QC Inspector Mr. Wu Ming Kai verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon observed preheat and welding parameters measured by the QC CWI Inspector Mr. Wu Ming Kai to be: a minimum preheat temperature of 20°C and welding parameters amps of 201, volts of 24.7, a travel speed of 116 mm/min and a gas flow of 20L. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2233-B-U2-F.

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

Bay 3-OBG side/bottom/edge panels:

QA Inspector Brannon randomly observed ZPMC qualified welders, tack welding various T stiffeners/edge plates utilizing a shielded metal arc welding (SMAW) process with a 4.0mm diameter electrode, filler metal brand E7018, class TL508 non-FCM and filler metal brand E7018, class THJ506Fe-1 for FCM material. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-P-2112 and WPS-B-P-2112-FCM respectively.

Bay 3-OBG side/bottom panel (Gantry 1):

QA Inspector Brannon randomly observed ZPMC qualified welders Mr. Liz Hao Qian ID#048810, Mr. Xin Meng ID#053742 and Mr. Sun Ti Yu ID#054459 fillet welding joining T-stiffeners to side panel plate for SP334-001 weld joints 008~019, SP121-001 weld joints 032~043 and BP141-001 weld joints 007~018. Mr. Liz, Mr. Xin and Mr. Sun was observed welding in the 2F (horizontal) position utilizing flux cored arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand Supercored 71H, class E71T-1. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2132-3.

Bay 3 – Heat straightening:

QA Inspector Brannon randomly observed ZPMC personnel performing heat straightening on various side/bottom panels. Side and bottom panels cause for heat straightening. Heat straightening is performed by flame straightening using oxygen acetylene using a hand torch.

Bay 4 – Heat straightening side panel:

QA Inspector Brannon randomly observed ZPMC personnel performing heat straightening on various side/bottom/edge panels and tower diaphragm flange plates. Side/bottom/edge panels cause for heat straightening welding distortion and tower diaphragm flange plates cause for heat straightening mill induced. Heat straightening is performed by flame straightening using oxygen acetylene or natural gas using a hand torch.

Bay 4 Tower 33 Meter Elevation:

QA Inspector Brannon randomly observed ZPMC welder Mr. Wu Zhi Bin ID #049804 groove welding fill/cover pass's joining SA318 (W) to P830 (W) weld joint # WSD1 SA318 -3A/4A. Mr. Wu was observed welding in the 1G (flat) position utilizing a submerged arc welding (SAW) process with a 4.8mm diameter electrode, filler metal brand LA-85, class ENi5, machine. QA Inspector Brannon observed the ZPMC QC CWI Inspector Mr. Zhao Chen Sun verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon observed preheat and welding parameters measured by the QC CWI Inspector Zhao Chen Sun to be: preheat temperature of 180°C and welding parameters amps of 586, volts of 30.0, and a travel speed of 494 mm/min. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-3221-B-U3c-S-1.

Bay 7-OBG floor beam panels:

QA Inspector Brannon randomly observed ZPMC qualified welders, tack welding various floor beam web splice connections and floor beam top and bottom diaphragm flange to web utilizing a shielded metal arc welding (SMAW) process with a 4.0mm diameter electrode, filler metal brand E7018, class TL508 or brand E7018, class ThJ506Fe1. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-P-2112 or WPS-B-P-2112-FCM.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Bay 7-OBG - Floor Beam Sub Assembly:

QA Inspector Brannon randomly observed ZPMC qualified welder Mr. Hong Shuili ID#044815 fillet welding various floor beam diaphragm flange to web for FB003-028-071 & 072. Mr. Hong was observed welding in the 2F (horizontal) position utilizing a flux corded arc welding (FCAW) process with a 1.4mm diameter electrode, filler metal brand E71T-1, class Supercored 71H, semi automatic. QA Inspector Brannon observed the ZPMC QC Inspector Mr. Wen Pang Huang verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon observed preheat and welding parameters measured by the QC CWI Inspector Mr. Wen Pang Huang to be: a minimum preheat temperature of 20°C and welding parameters amps of 306, volts of 30.2, a travel speed of 428 mm/min and a gas flow of 23L. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-2132-3.

Bay 8 – 18 Meter Tower Diaphragm Sub Assembly:

QA Inspector Brannon randomly observed ZPMC qualified welder Mrs. Xi Pei Pei ID #048431 groove welding fill pass's joining SA311 (S) to P52 (S) weld joint SSD1 SA311-1B/2B. Mrs. Xi was observed welding in the 1G (flat) position utilizing a submerged arc welding (SAW) process with a 4.8mm diameter electrode, filler metal brand LA-85, class ENi5 machine. QA Inspector Brannon observed the ZPMC QC CWI Inspector Lv Li Qing verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon observed preheat and welding parameters measured by the QC CWI Inspector Lv Li Qing to be: preheat temperature of 180°C and welding parameters amps of 615, volts of 30.7, and a travel speed of 477 mm/min. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-3221-B-U3c-S-1.

Bay 8 – 47.6 Meter Tower Diaphragm Sub Assembly:

QA Inspector Brannon randomly observed ZPMC qualified welder Mr. Tian Zhao Qian ID #045246 tack welding joining SA169 (S) to P659 (S) weld joint SSD1 SA169-1A. Mr. Tian was observed welding in the 1G (flat) position utilizing a shielded metal arc welding (SMAW) process with a 4.0mm diameter electrode, filler metal brand E9018, class Excalibur 9018M H4R manual. QA Inspector Brannon observed the ZPMC QC CWI Inspector Lv Li Qing verifying that the welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector Brannon observed preheat and welding parameters measured by the QC CWI Inspector Lv Li Qing to be: preheat temperature of 180°C and welding parameters amps of 165. Welding parameters observed by QA Inspector Brannon appear to be in general compliance with the approved WPS-B-T-3211-B-U3c-1.

Bay 8 – Heat straightening:

QA Inspector Brannon randomly observed ZPMC personnel performing heat straightening on various tower diaphragm flange plates and tower stiffener plates. Cause for heat straightening mill induced distortion. Heat Straightening is performed by flame straightening using natural gas with a hand torch.

The following digital photograph below illustrates observation of the activities being performed.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations to report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Brannon, Sherri	Quality Assurance Inspector
Reviewed By:	Carreon, Albert	QA Reviewer
