

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002661**Date Inspected:** 21-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Quality Assurance (QA) Inspector Gregory Bertlesman arrived on site at the Zhenhua Port Machinery Company facility on Changxing island, China to periodically monitor welding and Quality Control functions. While on site the Quality Assurance Inspector observed and/or discovered the following.

Production Monitoring Test

The Quality Assurance Inspector monitored the Production Monitoring Tests (PMT) and production welding for the OBG Deck Panels U-rib welding. The weld joint is a single bevel Partial Joint Penetration (PJP) weld that joins the U-rib to the deck plate. The Production Monitoring Test (PMT) is performed prior to the production of the Deck Panels (DP). PMT #1 consists of (3) ribs totaling (6) weld joints, numbered 1 thru 6. Welding was performed on

Gantry 1 and represents production for Deck Panels DP-589-001 and DP-594-001. Welding was performed in accordance with welding procedure specification WPS-B-T-2342 (Dual Process GMAW root pass SAW fill and cover pass). The parameters and welders were recorded in an on site log for future review.


ZPMC Quality Control performed visual inspection of the GMAW weld pass and the subsequent SAW weld pass. ZPMC QC noted the welds as visually compliant. ZPMC QC also performed Ultrasonic Testing of the 500 millimeters selected of each weld and noted them as compliant. The Quality Assurance Inspector performed visual verification the GMAW weld pass and the SAW weld pass and noted them as compliant with contract documents. Upon completion of the visual review the Quality Assurance Inspector selected the areas of the PMT for macro etch samples.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

On 5-20-08, the Quality Assurance Inspector identified numerous cracked tack welds on closed rib partial joint penetration weld DP-594-001. The Quality Assurance Inspector asked ZPMC Quality Control Inspector Sun Wei if ZPMC has performed magnetic particle testing to the cracked GMAW tack welds. Sun Wei relayed that ZPMC has never performed magnetic particle testing to cracked tack welds on the closed rib connections. The Quality Assurance Inspector generated an Incident Report pertaining to failing to MT the cracked tacks on Deck Panel 594-001.

The Quality Assurance Inspector performed a random visual inspection of the GMAW tack welds of the closed rib partial joint penetration connections. The Quality Assurance Inspector marked 15 tack welds that contained crater cracks and informed Quality Control Inspector Sun Wei. Below is a digital photograph of one of the crater cracks.



Summary of Conversations:

As stated in the contents of the above report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry (916) 227-5719, who represents the Office of Structural Materials for your project.

Inspected By:	Bertlesman,Greg	Quality Assurance Inspector
Reviewed By:	Cuellar,Robert	QA Reviewer
