

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002883**Date Inspected:** 04-Jun-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 800**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Le Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

The Caltrans Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the Tower and Orthotropic Box Girders (OBG).

New Tower Shop Bay 1:

The QA Inspector randomly observed ZPMC Non-Destructive Technician Wang Wei, utilizing the Magnetic Particle Testing (MT) method to examine the root pass in Tower Skin Plate C Weld Joint (WJ)

SSD1-SA179D/E-14A, 12 and 25A. There appeared to be no indications and ZPMC accepted the root pass in the above WJ's.

The QA Inspector randomly observed ZPMC welder Chen Hongxia ID Number 040460, utilizing the Submerged Arc Welding (SAW) Process in the 1G Position (Flat Groove) with ZPMC Weld Procedure Specification (WPS) WPS-B-T-2221-B-U3c-S, to weld the root pass in WJ SSD1-SA179D/E-13A(CJP), 8(PJP) and 24A(CJP) on Tower Skin Plate C Sub-Assembly SA179(S). The QA Inspector randomly observed ZPMC CWI Xu Le Feng monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: 538 amps, 29.4 volts with a travel speed of 524 millimeters (mm) per minute. The weld parameters appeared to comply with contract requirements. The attached photograph provides additional detail.

The QA Inspector randomly observed ZPMC welder Yun Chuan Jin ID Number 0503060, utilizing the SAW Process in the 1G Position (Flat Groove) with ZPMC WPS WPS-B-T-2221-B-U3c-S, to weld the fill pass in WJ SSD1-SA179D/E-14A(CJP), 12(PJP) and 25A(CJP) Tower Skin Plate C Sub-Assembly SA179(S). The QA



WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Inspector randomly observed ZPMC CWI Xu Le Feng monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: 673 amps, 33.4 volts with a travel speed of 560 mm per minute. The weld parameters appeared to comply with contract requirements. The attached photograph provides additional detail.

The QA Inspector randomly observed ZPMC Non-Destructive Technician Wang Wei, utilizing the Magnetic Particle Testing (MT) method to examine the root pass in Tower Skin Plate C Weld Joint (WJ) SSD1-SA179D/E-13A, 8 and 24A. There appeared to be no indications and ZPMC accepted the root pass in the above WJ's.

The QA Inspector randomly observed ZPMC welder Chen Hongxia ID Number 040460, utilizing the SAW Process in the 1G Position (Flat Groove) with ZPMC WPS WPS-B-T-2221-B-U3c-S, to weld the fill pass in WJ SSD1-SA179D/E-13A(CJP), 8(PJP) and 24A(CJP) on Tower Skin Plate C Sub-Assembly SA179(S). The QA Inspector randomly observed ZPMC CWI Xu Le Feng monitoring weld parameters. The QA Inspector also randomly monitored weld parameters and recorded them as follows: 660 amps, 33 volts with a travel speed of 595 mm per minute. The weld parameters appeared to comply with contract requirements.



Summary of Conversations:

There were no relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Franco,Charlie	Quality Assurance Inspector
Reviewed By:	Cochran,Jim	QA Reviewer
