

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003281**Date Inspected:** 01-Jul-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2330**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei/Li Yanhua**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Caltrans Quality Assurance (QA) Inspector Roscoe Dixon was present at the time requested to randomly observe welding and associated operations being performed for the Orthotropic Box Girders (OBG).

Bay 3 – Heavy Duty Machinery Shop

The QA Inspector observed ZPMC qualified welder Dong Yi Qun ID 059450 utilizing WPS-345-FCAW-2G (2F) Repair to perform Flux Core Arc Welding (FCAW) repairs of deck panel Partial Joint Penetration (PJP) welds on DP068-001.

The QA Inspector Dixon was informed by ZPMC QC Inspector Mr. Fu Yuhong that ZPMC CWI Inspector CWI Li Yan Hua, and ABF personnel Kevin Chen were about to perform a final three party visual repair inspection on deck panels DP030-001, DP070-001, and DP075-001. Mr. Fu then requested that a Caltrans QA Inspector also performed a visual inspection on the deck panel.

The QA Inspector observed ZPMC magnetic particle technician Xu Hai perform and accept the final Magnetic particle Testing (MT) on the three deck panels listed above.

After an agreement was reached by all parties on the repairs which had been completed on the deck panels the QA Inspector assigned Caltrans lot number B59 and the inspection date in the space listed as (FVT) on the yellow tag which is pasted to the outside U-Ribs of the deck panels. The ABF and ZPMC personnel also signed and dated the tag indicating the inspection had been completed.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

The welding in progress and final visual inspections performed on the above listed deck panels generally appeared to conform to contract specifications.

The ABF Inspector Kevin Chen informed the QA Inspector that the three deck panels listed above would be removed from the Heavy Machinery Shop Bay # 3 and transported to the Assembly shop.

The QA Inspector located and inventoried the following 26 deck panels in New Tower Building Bay #3 on this date.

The deck panel repairs and welding in the progress generally appeared to conform to contract specifications.

For more detail see photographs shown below:



Summary of Conversations:

As noted within the report shown above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Dixon,Roscoe	Quality Assurance Inspector
Reviewed By:	Cochran,Jim	QA Reviewer
