

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003650**Date Inspected:** 14-Aug-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai,China**CWI Name:** C.M. Chen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Tim McClendon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

This Caltrans QA Inspector has been assigned to the ZPMC, ABF, Caltrans group tagging team performing the review of numerous QC and QA documents for the purpose of continuing with the on-going group tagging of the segments identified below.

CT has completed cross checks and is ready for green tagging.

SP358A 5AE

SP304A 5AE

SP331A 5AE

BP110A 5AE

BP56A 5AE

BP164A 5AE

SP601A 5AE

SP561A 5AE

SP521A 5AE

SP419A 5AE

BP165A 5BE

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

BP58A 5CE

SP333A 5CE

This QA inspector performed MT verification on BP110A and VT verification on BP56A, BP164A and BP165A on this date.

Inspection of these Panels was extremely slow due to ZPMC was unable to provide personal to clean all welds needed in order to perform MT and VT inspection.

### Summary of Conversations:

No relevant conversations spoken on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady, Velasco 13816942685, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	McClendon,Timothy
----------------------	-------------------

Quality Assurance Inspector
-----------------------------

---

<b>Reviewed By:</b>	Cuellar,Robert
---------------------	----------------

QA Reviewer
-------------