

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003670**Date Inspected:** 07-Aug-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Quality Assurance (QA) Inspector Gregory Bertlesman arrived on site at the Zhenhua Port Machinery Company facility on Changxing island, China to periodically monitor welding and Quality Control functions. While on site the Quality Assurance Inspector observed and/or discovered the following.

**OBG Sub-Assembly Bay 1****Deck Panel Production Welding**

ABF Representative Kit Man Li informed QA that ZPMC performed magnetic particle testing to the tack welds on Deck Panels DP-252-001 and marked 2 out of 260 tack welds for repair and on DP-469-001 marked 1 out of 240 for repair. The Quality Assurance Inspector performed magnetic particle verification to approximately 20 percent of the tack welds on Deck Panel DP-252-001 and concurred with ZPMC resusults.

The Quality Assurance Inspector witnessed the welding of the production deck panel DP-252-001(5 rib) and DP-469-001. The welding of the deck panel was performed on gantry 1 to produce the partial joint penetration groove weld. Upon completion of the gas metal arc welding (GMAW) root pass ZPMC performed the subsequent submerged arc welding (SAW) pass. The parameters appeared to be within welding procedure specification for dual process WPS-B-T-2342-U1 (U-rib)-3.

**Summary of Conversations:**

As stated in the contents of the above report.

**Comments**

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco(707) 552 7715, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Bertlesman,Greg	Quality Assurance Inspector
<b>Reviewed By:</b>	Lanz,Joe	QA Reviewer

---