

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003717**Date Inspected:** 27-Aug-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai,China**CWI Name:** C.M. Chen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Tim McClendon arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China to periodically monitor welding and Quality Control (QC) functions. While on site the QA Inspector observed and/or discovered the following.

OBG assembly Bay 2

This Caltrans QA Inspector's has been assigned to the ZPMC, ABF, Caltrans group tagging team performing the review of numerous QC and QA documents for the purpose of continuing with the on-going group tagging of the segments identified below.

Green tags were assigned to the following by this QA Inspector, ABF rep. Kevin Die and ZPMC rep. Wang Lu, to the following Side Panels and Bottom Panels:

3AE EP7B Tagged 8/27/2008 683

3AE EP8B Tagged 8/27/2008 681

3AW EP5B Tagged 8/27/2008 679

3AW EP6A Tagged 8/27/2008 680

4BW EP18A Tagged 8/27/2008 677

4BW BP20A Tagged 8/27/2008 416

4BW BP19A Tagged 8/27/2008 442

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Summary of Conversations:

No relevant conversations spoken on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady, Velasco 13816942685, who represents the Office of Structural Materials for your project.

Inspected By:	McClendon,Timothy	Quality Assurance Inspector
----------------------	-------------------	-----------------------------

Reviewed By:	Cuellar,Robert	QA Reviewer
---------------------	----------------	-------------