

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003980**Date Inspected:** 24-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 2100**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Larry Viars was present to observe the Production Monitoring Test (PMT) and Magnetic Particle Testing (MT) for Orthotropic Box Girder (OBG) components, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Sub Assembly Shop Bay 1:

Gantry 1 / PMT 1

The Caltrans QA Inspector monitored the OBG Production Monitoring Test (PMT) for Deck Panels DP146-001. The Caltrans QA inspector recorded amperage, voltage and travel speed of the Gas metal Arc Welding (GMAW) root pass and the Submerged Arc Welding (SAW) cover pass. A Visual inspection of the root pass and cover pass was performed by ZPMC, American Bridge Flour (ABF) and the Caltrans QA. The Caltrans QA observed ZPMC QC Ma Jilong perform Ultrasonic testing of the Partial Joint Penetration weld for depth of penetration. Mr. Ma found the depth of penetration of the PMT welds to be in compliance with contract documents. The Caltrans QA inspector designated locations for Macroetch samples (15 locations). Macroetch samples were evaluated with a 7x optical comparator and accepted by ZPMC QC, ABF QC and The Caltrans QA Inspector.

DP146-001: Tack weld grinding has been completed. ZPMC has not performed MT of tack welds.

Sub Assembly Shop Bay 4:

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

The Caltrans QA performed MT Verification testing of ZPMC Quality Control (QC) tested and accepted OBG deck plate welds DP633-001 welds 1 through 6 and side plate welds SP100-001 welds 15 through 28. No relevant indications were noted during testing. Please see MT report TL-6028, generated on this date for further information.

No other activities observed.

Summary of Conversations:

Only general conversations between QA and QC occurred this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco 138 1694 2685, who represents the Office of Structural Materials for your project.

Inspected By:	Viars,Larry	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
