

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004049**Date Inspected:** 02-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1330**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2230**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	NA	CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use: Yes No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed: Yes No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up: Yes No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS: Yes No N/A
				Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** OBG Fabrication**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mr. Paul Dawson, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. The QA Inspector observed the following:

OBG Assembly Bay #1

The QA Inspector performed ultrasonic inspection of completed welds on deck panels DP015-001, DP013-001, DP014-002 and DP059-001 to locate potentially closed rib cracked tack weld locations. The following is a summary of the results observed by this Inspector: DP015-001, 6 of 65 welds that were inspected requires additional inspections; DP013-001, 4 of 45 welds that were inspected requires additional inspections, DP014-002, none of the 45 welds that were inspected require additional inspections and DP059-001, 3 of the 69 welds that were inspected requires additional inspections. These areas will be evaluated with the phased array ultrasonic technique at a later time. QA Inspector Mr. Larry Viars performed similar ultrasonic inspection of the other welds on these four deck panels.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

See above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco 13816942685, who represents the Office of Structural Materials for your project.

Inspected By:	Dawson,Paul	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
