

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004932**Date Inspected:** 14-Dec-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1430**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2230**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No			
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006	Component:	OBG				

Summary of Items Observed:

Caltrans Quality Assurance (QA) Inspector, Larry Viars was present to perform Ultrasonic Testing (UT) of Orthotropic Box Girder (OBG) components, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Outside OBG Assembly:

This Quality Assurance (QA) inspector arrived at ZPMC in Shanghai China for observation of Orthotropic Bridge Girders (OBG) and Self Anchored Suspension (SAS) Bridge. This QA inspector received notification from day shift task leader to perform conventional Ultrasonic (A scan) Inspection for tack welds on deck panels. The inspection is preliminary prior to using the phased array system to verify indications found with conventional Ultrasonic testing. This QA inspector performed UT on deck panel DP586-001. The following summary below shows total of tack weld locations scanned, amount of indications and the percentage of indications for tack welds inspected on the panel tested.

DP586-001:

Weld 1, 24 tacks scanned with 1 indication
Weld 2, 24 tacks scanned with 3 indications
Weld 3, 24 tacks scanned with 2 indications
Weld 4, 24 tacks scanned with 4 indications
Weld 5, 24 tacks scanned with 3 indications

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Weld 6, 24 tacks scanned with 1 indication

Weld 7, 24 tacks scanned with 3 indications

Weld 8, 24 tacks scanned with 3 indications

192 tacks scanned with 20 indications (10.41%)

No other activities were monitored or performed

Summary of Conversations:

Only general conversations between Caltrans QA and QC occurred this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Peter Dautermann 150 0219 9593, who represents the Office of Structural Materials for your project.

Inspected By:	Viars,Larry	Quality Assurance Inspector
Reviewed By:	Wright,Mark	QA Reviewer
