

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004952**Date Inspected:** 08-Dec-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

The Quality Assurance (QA) Inspector Gregory Bertlesman arrived on site at the Zhenhua Port Machinery Company facility on Changxing island, China to periodically monitor welding and Quality Control functions. While on site the Quality Assurance Inspector observed and/or discovered the following.

East Shaft, Skin D, Lift 2

The Quality Assurance Inspector observed ZPMC performing magnetic particle testing of the partial joint penetration welds joining the longitudinal stiffeners to skin plates. Grinding repairs were being repaired immediately performed behind the technicians.

East Shaft, Skin A, Lift 2

The Quality Assurance Inspector observed ZPMC surveying diaphragm plates 59M, 62M, and 71M.

East Shaft, Lift 1

The Quality Assurance Inspector observed ZPMC surveying personnel surveying the shaft in the rotating device. ZPMC was also observed assembling scaffolding to either end of the shaft for access.

North Shaft, Skin A, Lift 1

The Quality Assurance Inspector observed ZPMC performing in process welding of the partial joint penetration weld joining the longitudinal stiffeners to skin plate on the semi automated flux cored arc welding gantry system. The skin plate has numerous jacks on the part in an effort to minimize distortion from the welding. ZPMC Quality Control was present monitoring the welding in accordance with WPS-B-T-2332-Tc-P5-F.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

East Shaft, Skin E, Lift 2

The Quality Assurance Inspector observed ZPMC performing heat straightening operations to the skin plate. A ZPMC Quality Control Inspector was present monitoring the temperature utilizing an infra-red temperature indicating devise.

North Shaft, Skin B, Lift 1

The Quality Assurance Inspector observed ZPMC performing fit-up and tack welding operations of the longitudinal stiffeners to skin plate partial and complete joint penetration welds. ZPMC was utilizing the shielded metal arc welding process to produce the tack welds in the horizontal position.

Summary of Conversations:

As stated in the contents of the above report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Josh Ishibashi 1.376.647.10411, who represents the Office of Structural Materials for your project.

Inspected By:	Bertlesman,Greg	Quality Assurance Inspector
Reviewed By:	Wright,Mark	QA Reviewer
