

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005049**Date Inspected:** 12-Dec-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 2300**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yan Hua**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** PMT - deck panels**Summary of Items Observed:**

Sub-assembly – Bay 1 - PMT

Caltrans Quality Assurance Inspector George Goulet (QA Inspector) monitored OBG Production Monitoring Test (PMT) #1 for deck panels DP337-001 and DP615-001 at Gantry #1. Prior to PMT #1, the magnetic particle test (MT) of the tack welds was noted on the test panel as having been performed by ZPMC MT Inspector Bo Tin Rui. The visual inspection of tack welds and root gap was performed by ABF QC Huang Wenguang (ABF), ZPMC CWI Li Yan Hua (CWI), and QA Inspector. The start time for welding of PMT #1 was approximately 0052 hours on Saturday, 12/13/08 and the finish time was approximately 0122 hours. QA inspector randomly verified and documented the welding amperage, voltage and travel speed during the gas metal arc welding (GMAW) and submerged arc welding (SAW) processes, welds 1 thru 6 at the completion of both the GMAW root pass and SAW cover pass. The welds were visually inspected by ABF, CWI and QA Inspector. ABF noted areas of overlap as follows: weld #3 – 80mm long and weld #6 – 60mm long. CWI and ABF informed QA Inspector all six welds were acceptable. QA inspector concurred. QA inspector witnessed ZPMC Ultrasonic Testing (UT) inspector, identified as Xu Wei, perform UT on each of the welds for depth of penetration and conformance. QA Inspector identified designated locations for macroetch sampling per contract requirements. The macroetch specimens were evaluated with a 7X optical comparator and a 10X optical comparator and accepted by CWI, ABF, and QA Inspector. All fifteen sample macros appeared to meet requirements and were noted to appear acceptable. See Caltrans U-ribs PMT Inspection Sheet, ZPMC production monitoring test plate inspection report, and Caltrans Macro Etch Log - all dated 12/13/2008 for additional information.

**Summary of Conversations:**

As noted above in Summary.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Peter Dautermann, 150-0219-9593, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Goulet, George	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon, Albert	QA Reviewer

---