

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005719**Date Inspected:** 11-Mar-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

<b>CWI Name:</b>	N/A			<b>CWI Present:</b>	<b>Yes</b>	<b>No</b>	
<b>Inspected CWI report:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Rod Oven in Use:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Electrode to specification:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Weld Procedures Followed:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Qualified Welders:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Verified Joint Fit-up:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Approved Drawings:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Approved WPS:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
				<b>Delayed / Cancelled:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>

**Bridge No:** 34-0006**Component:** Deck panels**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Steve Hall was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

This QA continued Phased Array Ultrasonic Testing (PAUT) training under the direction of NDT Professionals Inc. (NPI) representative Dave Johnson. Training was specific to crack detection on the Partial Joint Penetration (PJP) U-rib to deck panel welds.

**Outside Deck Panel Repair Area**

QA performed R2 Phased Array Ultrasonic Testing (PAUT) following the guide lines of UT procedure titled "Phased Array Ultrasonic Testing for the Detection and Sizing of Suspected Planar Discontinuities (Cracks) in PJP Welds" after ZPMC welding personnel performed R1 repairs in the tacked areas of the Partial Joint Penetration (PJP) welds joining u-ribs to deck plate. The deck panels examined are as follows:  
DP-088-001 (3 of 20 areas rejected), DP-493-001 (2 of 4 areas rejected).

NOTE: The following are the db's reference levels obtained from known cracks in two macroetch samples:

2mm macroetch crack sample 5-9 DP-564: 21 db's.

4mm macroetch crack sample 5-6 DP-564: 15.6 db's.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

### Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry (858)-344-2712, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hall,Steven	Quality Assurance Inspector
----------------------	-------------	-----------------------------

---

<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer
---------------------	----------------	-------------