

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005757**Date Inspected:** 04-Mar-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 630**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** You Qi Guo and Yun Xiao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Assembly, Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Joe Alaniz was present during the times noted above for observations relative to the work being performed.

Bay 3

This QA Inspector performed Ultrasonic Testing (UT) on approximately 15% of CJP on Cross Beam member butt welds previously accepted by ZPMC ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.

3. The QA Inspector observed no rejectable indications at the time of testing. The QA Inspector generated a TL-6027 UT report on this date. Welds UT verified were identified as listed below.

Cross Beam Cb204d-001:

1. 003
2. 004
3. 007
4. 008

Tower Bay 11

This QA Inspector observed the following work in progress:

ZPMC qualified welding personnel identified as Mr. Fei Changling (066239), Mr. Liu Guoxuan (066279) and Mr. Chen Ding Hang (067138) performed FCAW welding on weld joint identified as ESDI-TL-7-B/L-3B. ZPMC QC

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

identified Mr. You Qi Guo and Mr. Yun Xiao was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2232-TC-U4b-F.

ZPMC qualified welding personnel identified as Mrs. Xu Yiping (040655) performed SMAW welding on weld joint identified as WSDI-A115-G/J-203. ZPMC QC identified Mr. You Qi Guo and was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-4314-TC-P5.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents

### Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (134-8257-0045), who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Alaniz,Joe	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---