

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-006394**Date Inspected:** 16-Apr-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use: Yes No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed: Yes No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up: Yes No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS: Yes No N/A
				Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** OBG Deck Panels**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Steve Hall was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

Outside deck panel repair area

QA performed first time repair (R1) Phased Array Ultrasonic Testing (PAUT) following the guide lines of UT procedure titled "Phased Array Ultrasonic Testing for the Detection and Sizing of Suspected Planar Discontinuities (Cracks) in PJP Welds" after ZPMC welding personnel performed repairs in the tacked areas of the Partial Joint Penetration (PJP) welds joining u-ribs to deck plate. The deck panels examined are as follows: DP-416-001 (26 of 33 repairs accepted), DP-362-001(6 of 6 repairs accepted) and DP-470-001(7 of 9 repairs accepted).

QA performed Phased Array Ultrasonic Testing (PAUT) following the guide lines of UT procedure titled "Phased Array Ultrasonic Testing for the Detection and Sizing of Suspected Planar Discontinuities (Cracks) in PJP Welds" after Sense NDE technicians performed the preliminary scan with conventional Ultrasonic Testing (UT) in the tacked areas of the Partial Joint Penetration (PJP) welds joining u-ribs to deck plates. This QA inspector performed 100 % PAUT in the areas that exhibited crack like indications with conventional UT. This QA inspector confirmed crack like indications as follows:

DP-535-001 (10 of 27 indications confirmed).

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

NOTE: The following are the dbS reference levels obtained from known cracks in two macroetch samples:

2mm macroetch crack sample 5-9 DP-564: 19 dbS.

4mm macroetch crack sample 5-6 DP-564: 15 dbS.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry (858)-344-2712, who represents the Office of Structural Materials for your project.

Inspected By:	Hall, Steven	Quality Assurance Inspector
Reviewed By:	Carreon, Albert	QA Reviewer
