

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-010030**Date Inspected:** 03-Nov-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Yumin**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 5CE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as BP112-001-035, 036, 033, 034. The welder is identified as #220077 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as BP058-001-029, 030. The welder is identified as #220069 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

Segment 6AE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as BP059-001-036, 037, 038, 039. The welder is identified as #220069 and was observed welding in

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

Segment 5CE

This QA Inspector observed the cutting of the Side Plate to Bottom Plate Complete Joint Penetration (CJP) weld, bike path side with the use of a mechanically guide cutting torch. The length of the cut is approximately 1585mm starting at the 5CE/6AE field splice progressing west.

Segment 6AE

This QA Inspector observed the cutting of the Side Plate to Bottom Plate Complete Joint Penetration (CJP) weld, cross beam side with the use of a mechanically guide cutting torch. The length of the cut is approximately 600mm starting at the 5CE/6AE field splice progressing east.

ZPMC Quality Control (QC) Inspector is identified as Wang Li Yang. QA Inspector observed QC Inspector verify welding parameters. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

Inspected By:	Hernandez,Dan	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Carreon,Albert	QA Reviewer
---------------------	----------------	-------------