

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-010510**Date Inspected:** 27-Nov-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) Inspector, D.Sukanthan was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

OBG # CROSS BEAM CB1

This crossbeam appears to be complete and has been loaded on the ship.

OBG # CROSS BEAM CB2

This crossbeam appears to be complete and has been loaded on the ship.

OBG # CROSS BEAM CB3

This crossbeam appears to be complete and has been loaded on the ship.

OBG # CROSS BEAM CB4

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

OBG # CROSS BEAM CB5

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB6

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB7

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB8

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB9

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB10

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB11

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB12

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB13

This QA observed ZPMC qualified welding personnel identified as 054459 perform Flux Cored Arc Welding

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Process (FCAW) welding on temporary lifting lugs. ZPMC Quality Control Personnel (QC) identified as Zhang Qiao was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2233-B-U2-F.

OBG # CROSS BEAM CB14

This QA observed that no significant work was being performed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB15

This QA observed that ZPMC is continuing to fit the floor beam sections to both of the side panels and the intermediate panel. No other significant work was observed on this crossbeam during the time QA was present.

OBG # CROSS BEAM CB16

This QA observed ZPMC qualified welding personnel identified as 215083 perform Shield Metal Arc Welding Process (SMAW) welding on joint identified as SP205-016-001,002,003. ZPMC QC identified as Zheng zhi wei was present to monitor the welding process. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-P-2113-Padeye.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As mention above

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-00422372, who represents the Office of Structural Materials for your project.

Inspected By:	Sukanthan,Dhanasingh	Quality Assurance Inspector
Reviewed By:	Hall,Steven	QA Reviewer
