

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011544**Date Inspected:** 29-Dec-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No			
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006	Component:	OBG COMPONENT				

Summary of Items Observed:

On this date Caltrans OSM Quality Assurance(QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

Ultrasonic Testing (UT)

Segment 8CW

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as 8CW butt joint ,T- joint and Corner joint .

The Weld Designation is as follows

SEG047-001,002,003,004,005,006,032,034,033 and 031

SEG047-025,026,041 and 030

During the Quality Assurance Ultrasonic Testing (UT) review of welds located on Orthotropic Box Girder (OBG) segment 8CW, this Quality Assurance Inspector (QA) discovered One (1) longitudinal linear indication measuring approximately 30mm in length. The indication dBs rating is a +7. Material thickness is 18mm. The depth of the indication is approximately 14mm. The weld is identified as CA053-003. The weld is designated as Seismic Performance Critical Material (SPCM). The indication is clearly marked on or near the weld. The weld is a Complete Joint Penetration (CJP) corner joint joining Side Plate SP436A (SPCM) to Edge Plate EP64A (SPCM).

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA Inspector generated an incident report for this date.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Patterson,Rodney	QA Reviewer
