

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011705**Date Inspected:** 25-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wuzhi Chang, Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder( OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Manoj Prabhune was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

**OBG # TRIAL ASSEMBLY YARD**

This QA inspector performed Root Gap for OBG Segment along with Caltrans QA inspector (Mr.Manjunath Math) for below segment. Reports forwarded to team leader for further action

6AW-6AE

This QA Inspector randomly observed the following work in progress:

**OBG # TRIAL ASSEMBLY YARD (7AE)**

This QA inspector observed, ZPMC qualified welding personnel identified as 067949 perform Flux Core Arc Welding (FCAW),weld joint identified as SEG034C-011 , ZPMC QC identified as Mr. Wang LI Yang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-2233-TC-U4b-FCM-1

This QA inspector observed, ZPMC qualified welding personnel identified as 220067 perform Flux Core Arc

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

Welding (FCAW), weld joint identified as OBE7C-008, ZPMC QC identified as Mr. Wang Li Yang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-2231

This QA inspector observed, ZPMC qualified welding personnel identified as 066471 perform Flux Core Arc Welding (FCAW), weld joint identified as SP572-001, ZPMC QC identified as Mr. Wang Li Yang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-2132

Segment# 6CW

This QA inspector observed, ZPMC qualified welding personnel identified as 068764 perform Shielded Metal Arc Welding (SMAW), weld joint identified as CA029-002 , ZPMC QC identified as Mr. Wang Li Yang. The welding parameters measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-2214-TC-U4b-FCM-1

### Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 15000422372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Prabhune,Manoj	Quality Assurance Inspector
<b>Reviewed By:</b>	Miller,Mark	QA Reviewer

---