

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011948**Date Inspected:** 04-Feb-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai,China**CWI Name:** Mr.You Qi Guo**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Nagalingam Pandaram Pillai was present during the times noted above for observations relative to the work being performed.

IN PROCESS INSPECTION:-**TOWER TRAIL ASSEMBLY AREA:-****SOUTH SHAFT LIFT 1:-**

This QA inspector observed the following work in progress:

FCAW welding of weld joint no: SSD1-SA17F/G-27 located on Skin C Bearing Plate. Welder is identified as 054069.ZPMC QC is identified as Mr. Sun Zi Wang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2333-TC-P4-F.

This QA inspector observed the following work in progress:

FCAW welding of weld joint no: SSD1-SA18-11 located on Skin B Bearing Plate. Welder is identified as 201825. ZPMC QC is identified as Mr. Sun Zi Wang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2333-TC-P4-F.

This QA inspector observed the following work in progress:

FCAW welding of weld joint no: SSD1-SA16F/G-15 located on Skin E Bearing Plate. Welder is identified as 052075.ZPMC QC is identified as Mr. Sun Zi Wang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2333-TC-P4-F.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

NORTH SHAFT LIFT 1:-

This QA inspector observed the following work in progress:

ZPMC performed Base metal repair of Bearing Plate located on Skin B (NSD1-SA11 -14, 16). The base metal repair areas were approximately 3mm depth and 50mm length at 3 random locations. The material is A 709M Grade 345 Non-SPCM. Welder is identified as 070724.ZPMC CWI is identified as Mr. You Zhi Guo. Welding was been performed against welding repair report T-WR3044. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G (3F)-Repair.

Unless otherwise noted, all work observed on this date appeared to generally comply with the applicable contract documents.

Summary of Conversations:

No Relevant Conversation.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Skyler Guest - 15000422360, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai,Pandaram	Quality Assurance Inspector
Reviewed By:	Clifford,William	QA Reviewer
