

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012579**Date Inspected:** 09-Mar-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

Bay 2:

This QA Inspector observed the following work in progress:

Repair welding / build up of OBG component – Traveler Rail 10TR2-022. Welder is identified as 045203.

Welding process is identified as FCAW. ZPMC Quality Control (QC) is identified as Yang Qing Feng. The repair / build were carried out as per Critical Welding Repair (CWR) report no: B-CWR-1096 R-0. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-345-FCAW-1G (1F)-Repair. Build-up was required to be done on this part as it was found approx 15-20mm short of length as per what was required by drawing.

Repair welding / build up of OBG component – Traveler Rail 10TR2-013 & 10TR2-014. Welder is identified as 048443. Welding process is identified as FCAW. ZPMC Quality Control (QC) is identified as Yang Qing Feng. The repair / build were carried out as per Critical Welding Repair (CWR) report no: B-CWR-1096 R-0. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-345-FCAW-1G (1F)-Repair. Build-up was required to be done on this part as it was found approx 15-20mm short of length as per

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

what was required by drawing.

Bay 8:

This QA Inspector observed the following work in progress:

Submerged Arc welding (SAW) of Side Panel for Cross Beam (CB) 17, weld joint CB3001F-017-001. Welder is identified as 040831. ZPMC Quality Control (QC) is identified as Zhao Cheng Jian. The welding variables recorded by QC appeared to comply with the Applicable WPS: WPS-B-T-2221-B-L2C-S2.

Bay 15:

CB5:

Notification No: 005288.

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of an area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector has generated MT report for this date. The member(s) are identified as OBG components. The weld designations reviewed are as follows:

- CB202A-006 – 018, 006, 012 & 024.
- DP202-006 – 029 to 032.
- DP203-006 – 035 & 036.
- DP204-006 – 009 & 010.
- DP205-006 – 009 & 010.
- BP202-006 – 017 & 018.
- BP205-006 – 005 & 006.
- SP201-006 – 025 & 026.
- SP202-006 – 026 & 027.
- SP204-006 – 025 & 026.
- SP205-006 – 026 to 029.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Wadkar,Sailesh

Quality Assurance Inspector

Reviewed By: Hall,Steven

QA Reviewer