

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012713**Date Inspected:** 11-Mar-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 7AE

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as CA034-004. The welder is identified as #215553 and was observed welding in the 2G (horizontal) position using approved Welding Procedure Specification WPS-345-SMAW-2G (2F)-FCM-repair-1 for CWR1210 UT repair ant Y location 8875mm.

Segment 7BW/7CW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as OBW7B-010. The welder is identified as #066258 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as OBW7B-008. The welder is identified as #067752 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

Segment 7BE

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as CA036-004. The welder is identified as #058087 and was observed welding in the 2G (horizontal) position using approved Welding Procedure Specification WPS-345-SMAW-2G (2F)-repair-1 for CWR1224 UT repair.

Segment 7BW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SEG035A-031. The welder is identified as #067610 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM-1.

Segment 7AW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as DP638-001-013. The welder is identified as #067609 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2114-FCM.

Segment 6AW

This QA Inspector observed ABF personnel performing Ultrasonic Testing on Longitudinal Diaphragm flange to floor beam at panel point 37, counter weight side.

Segment 6CW

This QA Inspector observed ZPMC personnel performing Magnetic Particle Testing at locations of removed fit up plates along Side Plate field splice at panel point 47, cross beam side.

This QA Inspector observed ABF personnel performing Ultrasonic Testing on Edge Plate to Deck Plate CJP splice hold back weld, panel point 47 cross beam side.

Segment 7AW/7BW

This QA Inspector observed back gouging Bottom Plate CJP segment splice root pass.

Segment 7BE/7CE

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector observed removal of fit up plate by arc gouging along Edge Plate segment splice, cross beam side.

ZPMC Quality Control (QC) Inspector is identified as Zhang Hai Tao. QA Inspector observed QC Inspector verify welding parameters. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

Inspected By:	Hernandez,Dan	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Miller,Mark	QA Reviewer
---------------------	-------------	-------------