

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012779**Date Inspected:** 25-Mar-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Shrikant Utekar was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

TRIAL ASSEMBLY YARD

ULTRASONIC INSPECTION

OBG 7AE-7BE-7CE

ABF Request No. 03232010-1, 03252010-2

This QA Inspector performed Ultrasonic Testing (UT) on approximately 10% of OBG components previously accepted by ZPMC ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3 and Detection of Transverse Planar Discontinuities with Significant Flaw Height Dimension Procedure. Rejectable indications were found.

Weld identification numbers were

CA033-004 (7AE-DP to EP-E5, CB side)

CA034-002, 004 (7AE-DP to EP-E2, BP side)

CA039-004 (7CE-DP to EP-E5, CB side)

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA Inspector performed conventional UT (Ultrasonic Testing) after ABF UT department for detection of planar transverse indication.

For more information refer the ABF/CT report dated on 03/25/2010 & 03/23/2010

ULTRASONIC INSPECTION

OBG 9CE

This QA Inspector performed Ultrasonic Testing (UT) on approximately 10% of OBG components previously accepted by ZPMC ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3 and Detection of Transverse Planar Discontinuities with Significant Flaw Height Dimension Procedure. Rejectable indications were found.

Weld identification numbers were

CA063-004 (9CE- DP to EP, CB side)

This QA Inspector performed conventional UT (Ultrasonic Testing) after ABF UT department for detection of planar transverse indication.

For more information refer the ABF/CT report dated on 03/25/2010.

Unless otherwise noted, all work observed on this dated appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, +(86) 1500 042 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Utekar,Shrikant
----------------------	-----------------

Quality Assurance Inspector

Reviewed By:	Dawson,Paul
---------------------	-------------

QA Reviewer
