

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-014573**Date Inspected:** 02-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Xu Le Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance(QA) Inspector, Baskar Govindarajan, was present during the times noted above for observations relative to the work being performed.

Bay no. 11

1.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 046769, 046704 perform SMAW welding on; Spare strut web to stiffener and the weld joint is identified as ED1-STSA4-10-119mtr.-2-41, 43. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-221.(Photo attached)

2.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 044551 perform SMAW welding on; Lift 4 to 5, interior splice plate and the weld joint is identified as ESD1-SPSA5-2-1B. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3211-TC-U5B.

3.This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 040619 perform SMAW welding on; Lift 5, Skin E extension plate in AE Corner of West tower, and the weld joint is identified as WSD1-TL5-4 B/K-34B. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-3213-F-U3B. (Photo attached)

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Bay no. 10

4. This QA inspector, Baskar Govindarajan, observed, ZPMC qualified welding personnel identified as 040280 perform SMAW Repair welding on; Type 2 Bearing stiffener in shear plate ED1-A 27 and the weld joint is identified as ED1-A 27 B/E-83. ZPMC CWI Identified as Mr. Xu Le Feng. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-345-SMAW-1G (1F)- Repair.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Skyler Guest - 15000422360, who represents the Office of Structural Materials for your project.

Inspected By:	Baskar, Govindarajan	Quality Assurance Inspector
Reviewed By:	Clifford, William	QA Reviewer
