

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015002**Date Inspected:** 06-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Tao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Bay #16

This QA Inspector observed the following work in progress:

SAW in the 1G position for the OBG Segment 13AW bottom Plate , weld No. BP3073-001-005. The welder is identified as #045265. ZPMC QC is identified as Mr. Li Ming Yang . The welding variables recorded by QC appear to comply with WPS-B-T-2221-B-U3c-S-2.

Bay #19

This QA Inspector observed the following work in progress:

FCAW in the 2G position for the OBG Suspender Bracket SB58W , weld No. SB012-58-004. The welder is identified as #062788. ZPMC QC is identified as Mr. Xu Tao . The welding variables recorded by QC appear to comply with WPS-345-FCAW-2G(2F)-REPAIR. The repair report is identified as B-WR-13470.

During visual inspection at Bike path BK004-010, the QA Inspector observed that the ZPMC performed Build up Weld on seal plate edge area at Bay #19.The weld repair report is identified as B-CWR1577.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Ultrasonic Testing (A, B, C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as portion splice Butt joint of segment 8BW and 8CW. The result was recorded onto a data sheet according to rejection criteria of “D” Scan procedure that Caltrans QA filled out on this date.

The Weld Designation is as follows

OBW8C-003,004,005

Ultrasonic Testing (UT)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as ‘T’ joint of segment 8AW.

The weld designations reviewed are as follows:

SEG043*-324,328,337

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as ‘T’ joint of segment 8AW.

The weld designation reviewed is as follows:

SEG046*-318

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Patterson,Rodney	QA Reviewer
---------------------	------------------	-------------