

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015010**Date Inspected:** 17-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Tao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Out Side

This QA Inspector observed the following work in progress:

SMAW in the 4G position for the OBG Segment 11DE , weld No. SEG067A-005. The welder is identified as #054013. ZPMC QC is identified as Mr. Tang Ya Jun. The welding variables recorded by QC appear to comply with WPS-B-P-2214-Tc-U4b-FCM-1.

FCAW in the 2G position for the OBG Segment 11DW , weld No. OBW11F. The welder is identified as #201583. ZPMC QC is identified as Mr. Li Ping. The welding variables recorded by QC appear to comply with WPS-B-T-2232-Tc-U4b-F.

SMAW in the 4G position for the OBG Segment 11DE , weld No. SEG067A-031. The welder is identified as #054013. ZPMC QC is identified as Mr. Li Ping. The welding variables recorded by QC appear to comply with WPS-B-P-2214-Tc-U4b-FCM-1.

Bay #14

This QA Inspector observed the following work in progress:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

SAW in the 1G position for the OBG Segment 13AE bottom Plate, weld No. BP3031-001-002. The welder is identified as #044771. ZPMC QC is identified as Mr. Guo Xing Hui. The welding variables recorded by QC appear to comply with WPS-B-T-2221-B-U3c-S-2.

FCAW in the 2F position for the OBG Segment 13CE side Plate to stiffener , weld No. SP3066A-001-015~024. The welders are identified as #044830/044795. ZPMC QC is identified as Mr. Wang Xu. The welding variables recorded by QC appear to comply with WPS-B-T-2132.

Bay #19

This QA Inspector observed the following work in progress:

FCAW in the 4F position for the OBG Bike Path BK006A, weld No. BK006A6-001-023/024. The welder is identified as #500909. ZPMC QC is identified as Mr. Zhoe Chang. The welding variables recorded by QC appear to comply with WPS-B-T-2134.

Ultrasonic Testing (UT)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as suspender brackets.

The weld designation reviewed is as follows:

SB012-058-025, 037, 049, 061, 001

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The members are identified as Segment 13AW bottom Plate.

The weld designation reviewed is as follows:

BP3072-001-001~004

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as suspender bracket SB48E bottom plate repaired hole area. The punch list item number is identified as 637.

Green Tagging

This QA inspector performed Visual Inspection for Green Tagging which were previously tested and accepted by ZPMC Quality Control personnel and ABF QA personnel. The members are identified as Suspender Brackets.

Suspender Brackets No. Green Tag No.

SB66E 12313

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

SB58W 12305

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Patterson,Rodney	QA Reviewer
