

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015059**Date Inspected:** 21-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:****CWI Present:****Yes No****Inspected CWI report:** **Yes No N/A****Rod Oven in Use:** **Yes No N/A****Electrode to specification:** **Yes No N/A****Weld Procedures Followed:** **Yes No N/A****Qualified Welders:** **Yes No N/A****Verified Joint Fit-up:** **Yes No N/A****Approved Drawings:** **Yes No N/A****Approved WPS:** **Yes No N/A****Delayed / Cancelled:** **Yes No N/A****Bridge No:** 34-0006**Component:** Orthotropic Box Girder(OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Amit Juvekar was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

Subassembly, Bay 04, Deck Panel 13CW-DP3149-001.

This QA inspector performed conventional Ultrasonic Testing (UT) Inspection on deck panel tack weld areas. The inspection is preliminary prior to using the phased array (PAUT) testing system to verify indications found with conventional Ultrasonic testing. QA inspector performed UT on deck panel DP3149-001, 09 ribs, 18 welds, 138 total tack welds inspected.

Weld 138 scanned 9 locations with no indication.

Weld 139 scanned 9 locations with 1 indications.

Weld 173 scanned 9 locations with no indications.

Weld 174 scanned 9 locations with no indication.

Weld 140 scanned 9 locations with 1 indications.

Weld 141 scanned 9 locations with no indications.

Weld 176 scanned 5 locations with no indications.

Weld 177 scanned 5 locations with no indications.

Weld 178 scanned 5 locations with no indications.

Weld 180 scanned 5 locations with no indications.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Weld 179 scanned 5 locations with no indications.

Weld 181 scanned 5 locations with no indications.

Subassembly, Bay 09, 13CE, Continuity Stiffener inside U-Rib.

FCAW welding of weld complete penetration joint DP3101-001-275, 276, 277, 278, 279, 280; located on subassembly, Bay 09, 13BE. Welder is identified as 062259; ZPMC Quality Control Inspector (QC) is identified as Chen Shin gang. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2233-TC-U4B-F.

Subassembly, Bay 09, 13BE, Continuity Stiffener inside U-Rib.

FCAW welding of Fillet weld joint DP3104-001-266267, 268, 269; located on subassembly, Bay 09, 13BE. Welder is identified as 062259; ZPMC Quality Control Inspector (QC) is identified as Chen Shin gang. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2133.

Subassembly, Bay 09, 13CE, Continuity Stiffener inside U-Rib.

FCAW welding of weld complete penetration joint DP3101-001-192, 200; located on subassembly, Bay 09, 13BE. Welder is identified as 062259; ZPMC Quality Control Inspector (QC) is identified as Chen Shin gang. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-B-T-2233-TC-U4B-F.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 1500.042.2372, who represents the Office of Structural Materials for your project.

Inspected By:	Juvekar,Amit	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
