

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015089**Date Inspected:** 16-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** ZPMC and ABF**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG 13 section**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Wai Pau, was present during the times noted above for observations relative to the work being performed.

Bay #13

Caltrans QA observed ZPMC two NDT level II technicians performed angle beam UT on six CJP stiffener welds of 13 section grillage mock up. The metrical of stiffener plates are ASTM 709 345 wall thickness from 100mm and 75mm. The test surface has been cleaned. A250mm range reflection has calibrated on "A scan" digital display instrument Parametric model Epoch XT, an angle beam search unit, is an angle wedge 45 and 70 degrees applied a source of shear waves, and passes through base weld for the detection of discontinuities. The distance and sensitivity of straight beam and angle beam are calibrated with the International Institute of welding (IIW) ultrasonic reference block. The six CJP stiffener welds have been rejected by ZPMC UT according to AWS D1.5 section 6, table 6.3 criteria.

Bay #14

Caltrans QA Inspector observed two welders performed FCAW fillet weld process on stiffeners that connected to T-joint steel plate PL3390A of side plate #SP3098A with 22mm wall thick. The minimum preheat and maximum interpass temperature requirements for FCAW fillet weld are 110C degree and 230 C degree. The FCAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Caltrans QA Inspector observed a welding operator in process of semi-automatic SAW on CJP butt joint weld. The CJP weld is attached to 100mm wall thick base plate of 13AE section of east line. The weld number and plate number are BP-3031-001-002/PL3218B and PL3219B (side B). The semi-automatic saw process was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Caltrans QAI observed a ZPMC heat straightening operator performed heat straightening with ZPMC Heat Straightening Report (HSR) #8637 on base plates. The base plates ID are PL3217D and PL3218D with 100mm wall thick. The heating temperature is maximum 650 C (1200 F) and cool in still air. All the plates for heat straightening have been inspected and recorded by ZPMC QC. Based on Caltrans QAI observation, no discrepancies were noted.

Bay #16

Caltrans QA Inspector observed a welding operator in process of semi-automatic SAW on CJP butt joint weld. The CJP weld is attached to 100mm wall thick base plate of 13AE section of west line. The weld number and plate number are BP3074-001-005/PL3361C and PL3361C (side A). The semi-automatic saw process was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted. Caltrans QAI observed a ZPMC heat straightening operator performed heat straightening with ZPMC Heat Straightening Report (HSR) #8640 on base plates. The base plates ID are PL3363C and PL3364C with 100mm wall thick. The heating temperature is maximum 650 C (1200 F) and cool in still air. All the plates for heat straightening have been inspected and recorded by ZPMC QC. Based on Caltrans QAI observation, no discrepancies were noted.

CLOSING STATEMENT

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As notes within report above

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact James Devey 15000026784 , who represents the Office of Structural Materials for your project.

| | | |
|----------------------|-------------------|-----------------------------|
| Inspected By: | Pau, Wai | Quality Assurance Inspector |
| Reviewed By: | Clifford, William | QA Reviewer |
