

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015494**Date Inspected:** 07-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	N/A	CWI Present:	Yes	No			
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) Trial Assembly Areas

Segment 8AE

This QA Inspector witnessed the final bolt tension verification on bolts connecting the Traveler Rail Bracket to the Side Panel at Panel Points (PP) 61, PP 62, PP 63 and PP 64 for Segment 8AE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00411 dated July 07, 2010.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M22 x 160 RC Lot# DHGM220006 and the final torque value established was 340 N-m.

The manual torque wrench used to verify tension was S/N XQ2-666.

Segment 8BE

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

This QA Inspector witnessed the final bolt tension verification on bolts connecting the Traveler Rail Bracket to the Side Panel at Panel Points (PP) 65, PP 66 and PP 67 for Segment 8BE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00411 dated July 07, 2010.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M22 x 160 RC Lot# DHGM220006 and the final torque value established was 340 N-m.

The manual torque wrench used to verify tension was S/N XQ2-666.

Segment 8CE

This QA Inspector witnessed the final bolt tension verification on bolts connecting the Traveler Rail Bracket to the Side Panel at Panel Points (PP) 68, PP 69, PP 70 and PP 71 for Segment 8CE. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00411 dated July 07, 2010.

The bolt sizes used were M22 x 120 RC Lot # DHGM220053 and the final torque value established was 440 N-m.

The bolt sizes used were M22 x 160 RC Lot# DHGM220006 and the final torque value established was 340 N-m.

The manual torque wrench used to verify tension was S/N XQ2-666. Please reference the pictures attached for more comprehensive details.

Segment 7BW

This QA Inspector witnessed the final bolt tension verification on bolts connecting the Partial Height Diaphragm flange to the Side Panel at Panel Points (PP) 50, PP 51 and PP 53 for Segment 7BW. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00412 dated July 07, 2010.

The bolt sizes used were M22 x 65 RC Lot # DHGM240002 and the final torque value established was 573 N-m.

The manual torque wrench used to verify tension was S/N XQ2-676. Please reference the pictures attached for more comprehensive details.

Segment 7DW

This QA Inspector witnessed the final bolt tension verification on bolts connecting the Partial Height Diaphragm flange to the Side Panel at Panel Points (PP) 56, PP 57 and PP 58 for Segment 7DW. The QA Inspector verified the bolt tension on a random basis and the results appeared to be in general compliance. The Inspection was performed against Notification No. 00412 dated July 07, 2010.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

The bolt sizes used were M22 x 65 RC Lot # DHGM240002 and the final torque value established was 573 N-m.

The manual torque wrench used to verify tension was S/N XQ2-676.

Segment 11DW

This QA Inspector performed Green Tag Dimension Control Inspection along with Caltrans QA Inspector Mr. Manoj Prabhune for the Segment 11DW from Panel Point (PP) 103.75 to PP 106.75 at the following locations:

The Floor Beam (FB) flatness was verified and measured from East and West side of the FB at Panel Points (PP) 104, PP 105 and PP 106. The QA Inspector measured the flatness using 1500mm Straight Edge.

The Deck Panel to the Deck Panel Diaphragm plate plumbness and flatness was verified and measured from east and west side of the Deck Panel Diaphragm at Panel Points (PP) 104, PP 105 and PP 106. The QA Inspector measured the plumbness using carpenter square and performed a flatness check using 710mm Straight Edge.

The vertical offset and horizontal offset was verified and measured from Work Point W6 towards Work Point W4 at Side Panel (SP) FL3 location Cross Beam (CB) Side, T-Ribs to T-Ribs at Panel Points (PP) 104, PP 105 and PP 106. The QA Inspector measured the Vertical Offset on the T-Rib flange using 1(One) Meter Straight Edge and measured the Horizontal Offset on the web using a Bridge Cam gauge.

The skin flatness was verified and measured across the longitudinal butt weld at Side Panel (SP) to Corner Assembly (CA) at the Cross Beam (CB) and Counter Weight (CW) side from Panel Point (PP) 103.75 to PP 106.75. The QA Inspector measured the skin flatness using 600mm Straight Edge.

The skin flatness was verified and measured across the longitudinal butt weld at Deck Panel (DP) to Corner Assembly (CA) at the Cross Beam (CB) and Counter Weight (CW) side from Panel Point (PP) 103.75 to PP 106.75. The QA Inspector measured the skin flatness using 600mm Straight Edge.

The diameter of the cope holes at the Corner Assembly (CA) were verified and measured at Panel Points (PP) 104, PP 104.5, PP 105, PP 105.5, PP 106 and PP 106.5 at the Cross Beam (CB) and Counter Weight (CW) side. The QA Inspector measured the diameter of the cope holes using a 150mm steel ruler.


The protrusion of the Deck Panel (DP) stiffener inside cope holes area at the Corner Assembly (CA) were verified and measured at the Panel Points (PP) 104, PP 104.5, PP 105, PP 105.5, PP 106 and PP 106.5 at the Cross Beam (CB) and Counter Weight (CW) side. The QA Inspector measured the protrusion of stiffener using a 150mm steel ruler.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric T Sang 1500-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer