

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016089**Date Inspected:** 28-Jul-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Yang Bai Qing.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder(OBG)**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Amit K. Juvekar, was present during the times noted above for observations relative to the work being performed.

Subassembly, Bay 04, Traveler rails.

During Random Visual in process Inspection, this QA inspector observed ZPMC NDT personnel carrying out Ultrasonic Testing (UT) on Traveler rails. Traveler rail identified as 10TR3-001. The attached photographs provide additional detail.

Subassembly, Bay 04, 13BE, Deck panel to U-rib.

FCAW Repair welding of partial penetration weld joints DP3086-001-003(Y-Location 50); located on subassembly, Bay 04, 13BE. Welder is identified as 203805; ZPMC Quality Control Inspector (QC) is identified as Yang Bai Qing. The welding variables recorded by Quality Control Inspector (QC) appeared to comply with the Applicable WPS: WPS-345-FCAW-2G(2F)-FCM-REPAIR.

This QA Inspector carried out NDE on following

Subassembly, Bay 04, U-Rib to Deck Plate welds.

This QA inspector performs Random Visual Testing (VT) & random Magnetic Particle Testing (MT) of approximately 15% area previously tested and accepted by ZPMC Quality Control personnel (Notification # 06278). This QA Inspector generated an MT report (TL-6028) for this date. The members are identified as

1) DP3094B-001; Green tag # 12836.

2) DP3134A-001; Green tag # 12834.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

- 3) DP3134B-001; Green tag # 12835.
- 4) DP3135A-001; Green tag # 11858.
- 5) DP3135B-001; Green tag # 12833.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 1500.042.2372, who represents the Office of Structural Materials for your project.

Inspected By:	Juvekar,Amit	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
