

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016346**Date Inspected:** 08-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr.Qiu Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Shailesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

BAY 10

This QA Inspector performed randomly Visual Inspection and Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated a TL-6027 (UT) report for this date. The member is identified as OBG Bike path. The weld designations reviewed are as follows.

BK004A1-028-009, BK007A1-001-009, BK004A1-030-009

NDT Notification No-06354

BAY 11

This QA Inspector performed randomly Visual Inspection and Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated a TL-6027 (UT) report for this date. The member is identified as Tower Strut. The weld designations reviewed are as follows.

ND1-STSA4-6-143M-2-74A/B

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

NDT Notification No-06355

BAY 11

This QA Inspector performed randomly Visual Inspection and Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated a TL-6027 (UT) report for this date. The member is identified as OBG Bike path. The weld designations reviewed are as follows.

BK004A1-017-009,
NDT Notification No-06361

This QA Inspector observed the following work in progress:

BAY 11: SMAW Process.

This QA Inspector observed ZPMC qualified welding personnel identified as 040611, 040610, 041271, 040724 Perform Shielded Metal Arc Welding (SMAW) on East Tower lift 5 Grillage plate, Joint identified as ESD1-TL5-2B-F-22, 23. ZPMC QC Identified as Ma Qianli Ma. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U4c.

This QA Inspector observed ZPMC qualified welding personnel identified as 046709, 046769 Perform Shielded Metal Arc Welding (SMAW) on East Tower lift 5 Grillage plate, Joint identified as ESD1-TL5-2E-F-12B. ZPMC QC Identified as Ma Qianli Ma. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U5b.

SMAW process Repair welding:

This QA Inspector observed ZPMC qualified welding personnel identified as 044541, Perform Shielded Metal Arc Welding (SMAW) on Interior Splice plate. Joint identified as ESD1-SPSA5-7-4A. ZPMC QC Identified as Liu Dao FenG with Critical welding repair report CWR-T-CWR671. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-485-SMAW-2G (2F) Repair-1.

BAY 10, SMAW Process:

This QA Inspector observed ZPMC qualified welding personnel identified as 067993, 066674, 066398, 066401, Perform Shielded Metal Arc Welding (SMAW) on North Tower lift 5 Grillage plate. Joint identified as NSD1-TL5-3F-F-2, 3. ZPMC QC Identified as Yu Zhi Lai. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U4c.

This QA Inspector observed ZPMC qualified welding personnel identified as 066155, 037840, 067707, 066443, Perform Shielded Metal Arc Welding (SMAW) on North Tower lift 5 Grillage plate. Joint identified as NSD1-TL5-3B-F-25B, 34B. ZPMC QC Identified as Yu Zhi Lai. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U5b.

This QA Inspector observed ZPMC qualified welding personnel identified as 057259, 040372, 040273, Perform Shielded Metal Arc Welding (SMAW) on South Tower lift 5 Grillage plate. Joint identified as SSD1-TL5-1B-F-12, ZPMC QC Identified as Yuan Hai Gang. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U5b.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

This QA Inspector observed ZPMC qualified welding personnel identified as 052493, Perform Shielded Metal Arc Welding (SMAW) on South Tower lift 5 Grillage plate. Joint identified as SSD1-TL5-1E-F-1B, ZPMC QC Identified as Yuan Hai Gang. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U5b.


This QA Inspector observed ZPMC qualified welding personnel identified as 040582, Perform Shielded Metal Arc Welding (SMAW) on South Tower lift 5 Grillage plate. Joint identified as SSD1-TL5-1F-F-26, ZPMC QC Identified as Yuan Hai Gang. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3313-Tc-P5.

This QA Inspector observed ZPMC qualified welding personnel identified as 053049, 052493, Perform Shielded Metal Arc Welding (SMAW) on South Tower lift 5 Grillage plate. Joint identified as SSD1-TL5-1B-F-22, 23, ZPMC QC Identified as Yuan Hai Gang. The welding parameters as measured using QC's calibrated instrument appeared to be in general compliance with WPS-B-T-3213-Tc-U4c.

BAY 11


During random 10% verification Ultrasonic Testing (UT) of OBG Lift 13 Bike path plate, this Quality Assurance Inspector (QA) discovered the following issue: One (1) Class "A", non conforming longitudinal indication measuring approximately 25 mm in length. The weld is identified as BK004A1-017-009; complete joint penetration (CJP) Butt joint. OBG lift 13 Bike path plate. The discontinuity rating is observed as +10, Class "A" reject. The discontinuity is oriented at the Depth approximately 13mm from face A; Y location measured 4340mm (Y location is measured from nearest end of weld joint). X location measured 0 mm. The Material thickness is 16 mm. The member is NON SPCM (Non Seismic Performance Critical Member). The member is located in fabrication Bay 11. The indication is in an area previously tested and accepted by ZPMC QC. The Notice of Witness Inspection Number (NWIT) is 06361. For further information, please see the attached pictures below. This QA inspector generated incident report for this date.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Michael Ng Phone: 15921845703, who represents the Office of Structural Materials for your project.

| | | |
|----------------------|------------------|-----------------------------|
| Inspected By: | Gaikwad,Shailesh | Quality Assurance Inspector |
| Reviewed By: | Clifford,William | QA Reviewer |
