

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-016362**Date Inspected:** 09-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Qiu Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower & OBG Components**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials Quality Assurance Inspector, Sandeep Kumar (QA) was present during the times noted above for observations relative to the work being performed.

BAY#10

This QA Inspector observed the following work in progress

Shielded Metal Arc Welding (SMAW):

Weld joint # 28B located on North tower Lift-5 Grillage Assembly NSD1 – TL5 – 3B/F. Welder is identified as 067707. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U5b.

Weld joint # 25A located on South tower Lift-5 Grillage Assembly SSD1 – TL5 – 1F/F. Welder is identified as 048786. ZPMC Quality Control (QC) Inspector is identified as Yuan Hui Gang. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U5b.

Weld joint # 11 located on North tower Lift-5 Grillage Assembly NSD1 – TL5 – 3B/F. Welder is identified as 066361. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U4c.

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

Weld joint # 6A located on South tower Lift-5 Grillage Assembly SSD1 – TL5 – 1B/F. Welder is identified as 044515. ZPMC Quality Control (QC) Inspector is identified as Yuan Hui Gang. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U5b.

Weld build-up by shielded Metal Arc Welding (SMAW):

Weld build up being performed using backing bar located on Lift-4 Facade ND1 – SFSA4 – 326 as per the Weld Repair report # T-WR3477. Welder is identified as 057180. ZPMC Quality Control (QC) Inspector is identified as Liu Fang. The welding variables recorded by QC appeared to comply with the WPS – 345 – FCAW – 2G (2F) – Repair – 1.

BAY#11

This QA Inspector observed the following work in progress

Shielded Metal Arc Welding (SMAW):

Weld joint # 23 located on East tower Lift-5 Grillage Assembly ESD1 – TL5 – 2B/F. Welder is identified as 040611. ZPMC Quality Control (QC) Inspector is identified as Ma Qian Li. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U4c.

Weld joint # 7B located on East tower Lift-5 Grillage Assembly ESD1 – TL5 – 2B/F. Welder is identified as 040679. ZPMC Quality Control (QC) Inspector is identified as Ma Qian Li. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3213 – TC – U5b.

ORTHOTROPIC BOX GIRDER (OBG) AT BAY#11

This QA Inspector observed the following work in progress

Fluxcored Arc Welding (FCAW):

Weld joint # 69 located on Bike Path panel Assembly BK004A6– 019. Welder is identified as 205649. ZPMC Quality Control (QC) Inspector is identified as Shang Hai Long. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2131.

Weld joint # 13 located on Bike Path panel Assembly BK004A3– 020. Welder is identified as 053316. ZPMC Quality Control (QC) Inspector is identified as Shang Hai Long. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2133.

Witness of Ultrasonic Testing (UT)

This QA inspector Witnessed 100% UT performed by ZPMC Quality Control personnel. During the process ZPMC UT technician found One (1) class ‘A’ non conforming indication as per AWS D1.5 Table 6.3. The member is identified as OBG Component. The component and weld designation identified as follows:

BIKEPATH COMPONENT

BK004A – 021 – 009

BLAST SHOP# 2

EXTERNAL PRE-BLAST INSPECTION OF NORTH TOWER LIFT-2 FROM 50.5 M TO 83 M ELEVATION

During the external pre-blast visual inspection of north tower lift-2, this Quality Assurance Inspector (QA) discovered the defects required welding and Magnetic particle testing on base material at the following locations:




WELDING INSPECTION REPORT

(Continued Page 3 of 4)

- Skin 'A' – Notch – 5 mm from top of the tower.
- Skin 'A' – Flame cut – Inside the holes at 58 Meter elevation.
- Skin 'C' – arc gouge – at 68 Meter elevation.
- Skin 'D' – Notch – 200 mm from top of the tower.
- Skin 'E' – arc gouge – 3880 mm from Bottom of the tower.

For further more information see attached pictures

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No Relevant Conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Michael Ng - 15921845703, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Inspected By:	Kumar,Sandeep	Quality Assurance Inspector
Reviewed By:	Clifford,William	QA Reviewer
