

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017090**Date Inspected:** 21-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Tao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Bay #19

This QA Inspector observed the following work in progress:

FCAW in the 4F position for the OBG Bike path, weld No. BK004A8-010-023/024. The welder is identified as #208632. ZPMC QC is identified as Mr. Li Ming Yang . The welding variables recorded by QC appear to comply with WPS-B-T-2134.

FCAW in the 2F position for the OBG Bike path, weld No. BK004A3-010-045/046. The welder is identified as #260562. ZPMC QC is identified as Mr. Li Ming Yang . The welding variables recorded by QC appear to comply with WPS-B-T-2132.

FCAW in the 2G position for the OBG suspender Bracket UT repair , weld No. SB017-080-037 The welder is identified as #062765. ZPMC QC is identified as Mr. Xu Tao. The welding variables recorded by QC appear to comply with WPS-345-FCAW-2G(2F)-REPAIR.

Bay #14

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

This QA Inspector observed the following work in progress:

FCAW in the 1G position for the OBG Segment 13AE, weld No. SEG3007AE-007. The welder is identified as #044790. ZPMC QC is identified as Mr. Wang Xu. The welding variables recorded by QC appear to comply with WPS-B-T-2231-B-U2-F.

SAW in the 1G position for the OBG Segment 13AW, weld No. SEG3013AE-003. The welder is identified as #045270. ZPMC QC is identified as Mr. Zhang Ling. The welding variables recorded by QC appear to comply with WPS-B-T-2221-B-L2c-S-2.

SMAW in the 4F position for the OBG Segment 12CW, weld No. OBW12C-004/005. The welder is identified as #067572. ZPMC QC is identified as Mr. Wang Wai Ming. The welding variables recorded by QC appear to comply with WPS-B-P-2114-fcm-1.

Bay #13

This QA Inspector observed the following work in progress:

During random in process inspection the QA inspector observed that the ZPMC personnel were performing machining at back side of the bottom plate for segment 13AE. The thickness of the bottom plate is 100 mm. The plate number is identified as BP3032A.

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice joint joining between side plate to side Plate for segment 9CW and 9DW at counter weight side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

OBW9C-002

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Inspected By: Bera,Subhasis

Quality Assurance Inspector

Reviewed By: Patterson,Rodney

QA Reviewer