

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017263**Date Inspected:** 09-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** Li Yang and Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 10CE to Segment 11AE (Longitudinal Diaphragm to Longitudinal Diaphragm)

This QA Inspector performed Dimension Control Inspection along with ABF QA Inspector on the Longitudinal Diaphragm to Longitudinal Diaphragm at Work Point E3 (Bike Path side) and at Work Point E4 (Cross Beam side) for the Segment 10CE to Segment 11AE between Panel Point (PP) 94 to PP 95 at the following locations:

The offset was measured at 5 (five) different locations in which 2 (Two) locations were at Flange area and 3 (Three) locations were at Web area. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The Sweep was measured at 100 mm from both sides of the Floor Beam and 800mm from both sides of floor Beam and at Center (Total 5 Locations) using string line.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

Segment 10CE to Segment 11AE (Skin Flatness)

This QA Inspector performed Joint Inspection along with ABF QA Inspector to check the skin flatness between Segment 10CE to Segment 11AE between Panel Points (PP) 94 and PP 95 at the following locations after correction of out of tolerance locations:

The skin flatness was measured on North side (Cross Beam Side at B1) and South side (Bike Path Side at B4 locations) at 100mm from the weld connecting Bottom Panel to Side Panel using 630 mm long straight edge to measure the localized flatness.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 11AE

This QA Inspector observed the in process fillet weld repair welding by Flux Cored Arc Welding (FCAW) process. The Weld joint was designated as DP717-001-013/014. The welder identification was 044504 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-T-4114-1. The piece mark was identified as Deck Panel I-Rib hold back weld, Bike Path side.

Segment 11BE

This QA Inspector observed the in process fillet weld repair welding by Flux Cored Arc Welding (FCAW) process. The Weld joint was designated as DP718-001-007/008. The welder identification was 044504 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-T-4114-1. The piece mark was identified as Deck Panel, I-Rib hold back weld Bike Path side.

Segment 11AE

This QA Inspector observed the in process fillet weld repair welding by Flux Cored Arc Welding (FCAW) process. The Weld joint was designated as DP704-001-017/018. The welder identification was 040320 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-T-4114-1. The piece mark was identified as Deck Panel I-Rib hold back weld, Bike Path side.

Segment 11BE

This QA Inspector observed the in process fillet weld repair welding by Flux Cored Arc Welding (FCAW) process. The Weld joint was designated as DP705-001-011/012. The welder identification was 040320 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-T-4114-1. The piece mark was identified as Deck Panel, I-Rib hold back weld Cross Beam side.

Segment 11AE to Segment 11BE

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as EP170-001-013/014. The welder identification was 500363 and observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the Edge Panel, I-Rib hold back weld Bike Path side.

Segment 11AE to Segment 11BE

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as SP714-001-035. The welder identification was 500363 and observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the Side Panel, I-Rib hold back weld Bike Path side.

Segment 11AW to Segment 11BW

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW11B-004. The welder identification was 040611 and observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the Side Panel, transverse splice Cross Beam side.

Segment 11AW


This QA Inspector observed the in-process welding by Flux Cored Metal Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW11L-003. The welder identification was 040609 and observed welding in the 1G (Flat) position using approved Welding Procedure Specification WPS-B-T-2231-B-U2-F. The piece mark was identified as the counter weight connection plate, at work point W2.

Please reference the pictures attached for more comprehensive details.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer