

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017491**Date Inspected:** 13-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** Li Yang and Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 10AE to 10BE (Transverse Splice T-Ribs)

This QA Inspector performed Dimension Control Inspection on the Transverse Splice T-Ribs to T-Ribs after snug tightening of bolts for the Segment 10AE to Segment 10BE between Panel Point (PP) 88 to PP 89 at the following locations:

Work Point E1 towards Work Point E3 (Side Panel Bike Path Side) total 19 T-Ribs.

Work Point E4 towards Work Point E6 (Side Panel Cross Beam Side) total 19 T-Ribs.

The QA Inspector measured the Vertical Offset using 1(One) Meter Straight Edge and measured the Horizontal Offset on the web using a Bridge Cam gauge.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

Lead Inspector and Engineer for review and disposition.

Segment 10AW to 10BW (Transverse Splice T-Ribs)

This QA Inspector performed Dimension Control Inspection on the Transverse Splice T-Ribs to T-Ribs after snug tightening of bolts for the Segment 10AW to Segment 10BW between Panel Point (PP) 88 to PP 89 at the following locations:

Work Point W6 towards Work Point W4 (Side Panel Cross Beam Side) total 19 T-Ribs.

Work Point W4 towards Work Point W3 (Bottom Panel) total 18 T-Ribs.

Work Point W3 towards Work Point W1 (Side Panel Counter Weight Side) total 19 T-Ribs.

The QA Inspector measured the Vertical Offset using 1(One) Meter Straight Edge and measured the Horizontal Offset on the web using a Bridge Cam gauge.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 10AW and Segment 10BW (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Segment 10AW and Segment 10BW and measured the Cope hole dimensions located at the Longitudinal Diaphragms (East side) at the following locations:

Segment 10AW at Panel Point (PP) 88 at east side of work point W3 and work point W4.

Segment 10BW at PP 92 at east side of work point W3 and work point W4.

The QA Inspector measured the cope hole dimensions using a 150mm steel ruler.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 10AW (Re-entrant Corner)

This QA Inspector performed Dimension Control Inspection for the Segment 10AW at the following locations:

The re-entrant corners at the Floor Beam vertical flange radius were verified and measured at Panel Points (PP) 88 on the Counter Weight side and Cross Beam side, east and west side of Floor Beam. The QA Inspector measured the radius of reentrant corner using a pre-cut 25mm and 50mm template.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Segment 10BW (Re-entrant Corner)

This QA Inspector performed Dimension Control Inspection for the Segment 10BW at the following locations:

The re-entrant corners at the Floor Beam vertical flange radius were verified and measured at Panel Points (PP) 92 on the Counter Weight side and Cross Beam side, east and west side of Floor Beam. The QA Inspector measured the radius of reentrant corner using a pre-cut 25mm and 50mm template.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 11BW

This QA Inspector observed the in-process welding by Flux Cored Metal Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW11-025. The welder identification was 053486 and observed welding in the 1G (Flat) position using approved Welding Procedure Specification WPS-B-T-2231T. The piece mark was identified as the counter weight connection plate, at work point W2.

Segment 10CE

This QA Inspector observed the in-process fillet welding by Shielded Metal Arc Welding (SMAW) process. The Weld joint was designated as SSD27-PP93-221. The welder identification was 050289 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-P-2114-Tc-U4b-FCM-1. The piece mark was identified as partial height diaphragm.

Segment 10CE

This QA Inspector observed the in-process fillet welding by Shielded Metal Arc Welding (SMAW) process. The Weld joint was designated as SSD27-PP93-117/118. The welder identification was 040378 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-P-2114-Tc-U4b-FCM-1. The piece mark was identified as partial height diaphragm.

Segment 10CE

This QA Inspector observed the in-process fillet welding by Shielded Metal Arc Welding (SMAW) process. The Weld joint was designated as SSD27-PP93-005/006. The welder identification was 044504 and observed welding in the 3F (Vertical) position using approved Welding Procedure Specification WPS-B-P-2113-FCM-1. The piece mark was identified as partial height diaphragm.

Segment 10BE

This QA Inspector observed the in-process fillet welding by Flux Cored Arc Welding (FCAW) process. The Weld


WELDING INSPECTION REPORT

(Continued Page 4 of 4)

joint was designated as Retrofit-B1-10BE-039. The welder identification was 040581 and observed welding in the 4F (Overhead) position using approved Welding Procedure Specification WPS-B-P-2314-Tc-P5. The piece mark was identified as the retro-fit plates installed at side panel, Cross Beam side.

Please reference the pictures attached for more comprehensive details.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer
